

KAMO TO HIKURANGI RAILWAY.—CO-OPERATIVE WORKS.
 CERTIFICATE of WORK for the Month of AUGUST, 1892.

Description of Work.	Item.	Total up to Date.	Previously	During the Current Month.	Rate.	Amount for Month.	Total Amount to Date.
<i>Grading</i>							
Grading and benching	Cub. yds.	7,591	7 315	276	s. d.	£ s. d.	£ s. d.
Cutting	"	20,731	16,627	4,104	0 8	9 4 0	253 0 8
"	"	26,256	22,287	3,969	0 10	171 0 0	863 15 10
"	"	23,158	20,537	2,621	0 11	181 18 3	1,203 8 0
"	"	2,941	2,734	207	1 0	131 1 0	01,157 18 0
" (loose rock)	"	19,803	17,511	2,292	1 1	11 4 3	159 6 1
" ..	"	90	90		1 2	133 14 0	1,155 3 6
"	"	3,768	2,884	884	1 3		5 12 6
"	"	801	801		1 4	58 18 8	251 4 0
"	"	191	191		1 6		60 1 6
" (solid rock)	"	6,933	5,930	1 003	2 0		19 2 0
Line, forming	Chs.	21½	21½		2 6	125 7 6	866 12 6
Side ditching	"	1½	1½		12 6		13 8 9
Catch-drains	"	3	3		10 0		0 15 0
Clearing line	"	47	47		5 0		0 15 0
"	"	22	22		4 0		9 8 0
"	"	84	81	3	4 6		4 19 0
"	"	86	84	2	5 0	0 15 0	21 0 0
"	"	39	39		6 6	0 13 0	27 19 0
"	Item	£5 19s. 6d.	£5 19s. 6d.		10 0		19 10 0
Grubbing	"	£5	£3 10s.	£1 10s.			5 19 6
Laying pipes	"	14s.	14s.			1 10 0	5 0 0
Cartage	"	£5 9s.	£4 15s.	14s.			0 14 0
Fascines	"	£5 2s. 4d.	£5 2s. 4d.			0 14 0	5 9 0
Wagon repairs, &c.	"	£1 12s. 6d	£1 8s. 6d.	4s.			5 2 4
Metalled road	"	£11 13s. 9d.	£11 13s. 9d.			0 4 0	1 12 6
Tip-cradles	"	£1	£1				11 13 9
Removing fence, &c.	"	£1	12s.	8s.			1 0 0
Hire of drays	"	£21 7s. 6d.	£21 5s.	2s. 6d.		0 8 0	1 0 0
Temporary sleepers	100	37·24	33·99	325		0 2 6	21 7 6
"	100	20·45	15·25	520	20 0	3 5 0	37 4 10
"	Item	18s. 7d.	18s. 7d.	..	25 0	6 10 0	25 11 3
							0 18 7
Less supplies		£96 17s. 1d.	£83 11s. 5d.	£13 5s. 8d.		836 9 2	6,215 12 7
						13 5 8	96 17 1
Total grading.						823 3 6	6,118 15 6
<i>Bridges and Culverts.</i>							
Totara delivered	C.	37·74	37·74		14 0		26 8 4
Totara	"	14·44	14·44		26 0		18 15 6
Kauri	"	73·83	73·83		22 0		81 4 3
Temporary	"	13·28	13·28		10 0		6 12 9
Planking.	"	198	198		14 0		1 7 8
Kauri delivered	"	3,952	3,952		12 0		23 14 3
Piling	Lin. ft.	710	710		4 6		159 15 0
"	"	440	440		4 0		88 0 0
Iron	lb.	1,931	1,931		0 4		32 3 8
Iron delivered	"	1,271	1,271		0 3		15 17 9
Labour on above		£89 18s. 10d.	£89 18s. 10d.			..	89 18 10
Wheeling & ramming	Item	£3 17s. 6d.	£3 17s. 6d.				3 17 6
Temporary decking		15s.	15s.				0 15 0
Stone drains		£10 16s.	£10	16s.		0 16 0	10 16 0
Total bridges and culverts						0 16 0	559 6 6
<i>Summary</i>							
Works—					Amounts for Month.	Amounts to Date.	
Grading					£ s. d.	£ s. d.	
Bridges and culverts	..				823 3 6	6,118 15 6	
					0 16 0	559 6 6	
Total works executed					823 19 6	6,678 2 0	
Plant and material (value)—							
Freight, plant, material, culverts, casual labour—							
Expended (Authority No. 2014)		£3,000	0 0				
" (" 2277)		5,481	0 0				
		8,481	0 0				
Less co-operative contracts previously		5,854	2 6				
Total plant and material on ground					2,626 17 6	2 626 17 6	
Totals					3,450 17 0	9,304 19 6	
Less plant and material in former certificate					2,519 15 11		
Less former payments					..	8,373 18 5	
					£931 1 1	£931 1 1	