

MIDDLEMARCH TO HYDE—continued.

Description of Work.	Item.	Total up to Date.	Previously	During the Current Month.	Rate.	Amount for Month.	Total Amount to Date.
<i>Bridges and Culverts</i>					s. d.	£ s. d.	£ s. d.
Excavation of foundations	Cub. yds.	2,688½	2,688½		2 6		336 1 3
Inlets and outfalls.	"	1,304	1,304		1 9		114 2 0
Dry stone "	"	513½	361½	152	1 6	11 8 0	38 10 3
Laying 12in. pipes.	Lin. yds.	298	298		2 0		261 0 0
" "	"	32	32		2 0		3 14 0
Rubble masonry ..	Cub. yds.	102⅔	102⅔		2 6		12 16 8
" "	"	1,359	1,359		25 0		1,698 15 0
Providing rubble	"	424½	424½		27 0		573 1 6
Laying concrete pipes, 18in.	Lin. yds.	20	20		1 0	..	1 0 0
Ditto, 18in.	"	206	206		3 6		36 1 0
" 24in.	"	23	23		4 0		4 12 0
" 30in.	"	132	132		4 0		26 8 0
Puddle	Cub. yds.	2	2		4 0		0 8 0
Punning soil	"	399	399		2 6		49 17 6
Cartage of material	"	48	48		1 6		3 12 0
Railway freight						4 10 0	248 3 0
					..		152 2 2
Total bridges and culverts						15 18 0	3,560 4 4
Engineering and office						79 1 2	593 14 3

Summary

Works—	Amounts for Month.			Amounts to Date.		
	£	s.	d.	£	s.	d.
Grading	629	13	7	9,553	19	3
Bridges and culverts	15	18	0	3 560	4	4
Engineering and office	79	1	2	593	14	3
Total works executed	724	12	9	13,707	17	10
Less tools and explosives.	47	2	4	439	3	9
Total works payable	677	10	5	13,268	14	1
Plant and material—	Value.					
Grading	£1,038 16 9					
Bridges and culverts.	780 13 2					
Total plant and material on ground	1,769	9	11	1,769	9	11
Totals	2,447	0	4	15,038	4	0
Less plant and material in former certificate	1,666	8	4	14,257	12	0
Less former payments						
	£780	12	0	£780	12	0

16th September, 1892.

E. R. USSHER, Engineer

Approximate Cost of Paper.—Preparation, not given ; printing (1,260 copies), £11.

By Authority : GEORGE DIDSBUXY, Government Printer, Wellington.—1892.

Price 6d.]