

SESSION II.
1912.
NEW ZEALAND.

MAKATOTE AND MAKOHINE VIADUCTS

(COST OF), AND DATE WHEN COMPLETED.

Return to an Order of the House of Representatives dated the 8th of August, 1912.

Ordered, "That there be laid before this House a return showing—(1) The estimated cost of the Makatote Viaduct, and the actual cost of the same, and the date when completed; (2) the estimated cost of the Makohine Viaduct, and the actual cost of the same, and the date when completed."—(Mr. CAMPBELL.)

MAKATOTE VIADUCT.						£	£
Estimated cost	...	...	...	...	...	40,000	
Add cost of extra works in foundations, &c.	...	...	...	...	...	3,133	
Actual cost	...	...	...	...	...		43,133
Date of completion, 10th July, 1908.							56,251

MAKOHINE VIADUCT.							
Estimated cost	...	...	...	...	...	39,943	
Add cost of extra works in foundations, &c.	...	...	...	...	...	5,570	
Slips	...	...	...	...	...	960	
Actual cost	...	...	...	...	...		46,473
Formally opened for traffic, 17th June, 1902.							72,000

H. J. H. BLOW, Under-Secretary.

G. J. CLAPHAM, Accountant.

Public Works Office, Wellington, 27th August, 1912.

Approximate Cost of Paper.—Preparation, not given; printing (1,400 copies), £1.

Price 3d.]

By Authority : JOHN MACKAY, Government Printer, Wellington.—1912.