EXHIBIT D—continued. Memo. Re Cost of Works.

		Two Weeks e	nding 17th July.	Two weeks	Contract Price	
		Cub. yd.	Shillings per Cub. yd.	Cub. yd.	Shillings per Cub. yd.	per Cub. yd. plus 6 per Cent.
				n 7 4		
Otira—						
Excavation		910	29.56	796	32 23	22.26
Lining concrete		171	47.35	159	50.63	60.42
" blocks		38	78.94	18	89.84	65.72
Bealey—						
Excavation		340	24.11	242	30 58	22.26
Lining-concrete	•••	35	44.88	36	52.77	72.08
" blocks	•••	24	62.88	38	65.36	78.44
Steam shovel for four week			•••	1,347	2.87	4.24

PROGRESS OF WORKS, 31ST JULY.

			Distance from Portal to Face.	Equivalent Total Length of Tunnel excavated.	Equivalent Total Length of Tunnel lined.		
Otira end Bealey end	 •••	M. ch. 1 71·17 0 27·91	M. oh. 1 52·88 0 25·73	M. oh. 1 35 15 0 24 66			
Total	•••	 	2 19.08	1 78 61	1 59.81		

EXHIBIT E.

My estimate of £100,000 to complete tunnel was based on bare figures at our disposal, providing for no special contingencies. On more careful consideration another £30,000 or £40,000 to provide for all possible contingencies should be added.

RATES OF WAGES PAID, OTIRA TUNNEL.

						amer of Cor	ıtra				A	Fre	1912.			. (
Shift bosses, p	er dav	of eight hou	rg			s. 12	d. O				e :	13	d. 6			
Machinemen,				 		11	ŏ				1 4	$\frac{13}{12}$	6			
	all othe			 	*	11	ŏ				. ,	$\frac{12}{12}$. U		111	- 4
Chuckmen		•				10	6					11	ñ			
Shovellers in b	ottom					10	6					11	ő			
	others			 		10	6					10	6			,
Truckeis		•••			\$ 51.	10	ŏ					11	0			
Motormen	• • • •					11	ŏ			Seg	d a	12	0		4 1 1 1 1	1. 1
Concretemen						10	Õ				. 7	11	0		445	•
Block-lifters						10	ŏ					11	0			
Block-layers						10	6					$\frac{11}{12}$	6			
Power-house a		npressor-shed				11	ő					$\frac{12}{12}$	ő		_	
Steel-sharpene						11	Õ					$\frac{12}{12}$	ő	and	s. 13	d. O
Strikers						10	ŏ		s.	d.		10	ő	and	10	-
Fitters		•••				11	Õ	and		0		11	0	to	13	0
Carpenters					. O.A	$\overline{11}$	Õ	and		0		$\frac{11}{12}$	ő	Ю	10	U
Wagon-drivers						11	8					12	6			
Horse-drivers						10	0					10	Ö			
All other outsi						10	ő				•	10	-			
Tunnel foreme					£4	0	ñ				£4				າະ ກ	
Foreman carpe			• • •		£4	10	٥				£4		0 8	ind #	35 0	.O
1 or orman our po	PATOL T	•••	• • • •	• • • •	æ±	10	U				æ9	: 10	U		9-1	

ARTHUR'S PASS TUNNEL CONTRACT.

**************************************	Wages.	Engineering and Salaries.	All other Charges.	Total.
1909—30th September 1910 " 1911 " 1912—31st July	 £ 18,471 43,459 44,875 31,650	£ 4,998 3,341 4,778 3,642	£ s. d. 17,798 0 9 17,329 18 5 16,980 16 5 6,040 2 2	£ s. d. 41,267 0 9 64,129 18 5 66,633 16 5 41,332 2 2
	138,455	£16,759	£58,148 17 9	£213,362 17 9