## ROADS NORTH OF AUCKLAND.

	AUTHORIZED.	UNDER CONTRACT.	PAYMENTS.	REMARKS.
1 Waimate Road to Hokiangs, by Okailu-clearing road, 170 chains: forming	£ s. d.	£ s. d.	£ 8. d.	
	200 0 0	188 6 0	:	Clearing, and 28 chains formation, and 2 culverts by Native labour; 2 bridges,
la. Mongonui to Victoria Valley	375 0 0	375 0 0	:	I curver, and 12 chains forming by Europeans.  This line to be surveyed and estimates made. No report yet. Work in hand is now build a contracted for more the forming Process.
2. Continuous dray road northwards from the Wairoa navigation, divided into		-		is one bringe, continuoued for over the Ordin Mayer.
(A.) Wairoa and Mangakawhia Junction to Mangakawhia Valley, 10 to 12 miles through bush and scrub. This to be surveyed and re-				
. c	:	*	:	Under survey by Mr. Fairburn, 1st February. Report sent in on 23rd February.
(b.) Mangarawina vaney to open mgi cominj) abour o innee, to be made by Native labour, at (c.) From end of Sacriton B to Kaikohe, about 20 miles, to he made by	0 0 009	0 0 009	į	aran round a good line as tar as mangaaawina. Day labour, 4 miles 60 chains are in progress by Native labour.
(i)	700 0 0 500 0 0	700 0 0 500 0 0	: :	Day labour. 8 miles 60 chains are in progress by Native labour. 8 miles offered to Natives, but arrangements not yet completed. This line is
2a. Waima and Waimate Koads, junction to the Halls to be improved by cutting round Pukitutu Hill, estimated cost	0 0 009	e e	567 2 6	being altered and improved. No work has yet been done.
:	:	:	:	This was to be surveyed and reported. Mr. Aicken examined the ground and laid off a line to the Ti, a place where the steamers lie, but the subject
25. Mahurangi to Port Albert, 16‡ miles by proposed line	2,500 0 0	2,500 0 0	67 4 0	requires in the consideration, and will be reported on at a later date.  Surveyed by Mr. G. Aicken, who gives choice of three lines—the best, 16‡ miles, at a cost of £10,050; line called A, 21 miles 5 chains, estimated at £14,175. The called R 21 miles 4 chains, estimated at £14,100
				highest points on these lines are respectively, 500, 650, and 800 feet. The estimate for a horse track on the proposed line is £2,500, and its con-
3. Mangapai to Arapawa, Kaipara	150 0 0	150 0 0	:	struction has been authorized. Survey being proceeded with by J. J. Wilson. First report, April 29. None
4. Shoal Bay Road, 64 chains 5. Kaikohe to Waimea	: :	1,190 0 0	42 0 0	This work has been contracted for; date of contract, April 18.  To be surveyed and reported on. A general examination shows that a proper
Kaeo to Whangaroa, bridle track		:	;	engineering survey will be required. This to be surveyed and reported on. No work done yet.
7. Whangaroa to Mongonui 8. Victoria Valley to Ahipara		::	: :	
9. Kaitaia to Awanui, bridle track; a continuation of the Victoria Valley Road		Married water as an		also a bridge over the Takahue Stream. No work done yet.
down the Awanu to its mouth  10. Kawa Kawa towards Whangarei, over a broken and difficult country	4000		::	This is to be surveyed and reported on. No work done yet.  Report to be obtained how the sum of £400 can be best expended in opening up this district with bridle tracks for bringing out gum (kauri). This is not considered to be of importance. The report will be deferred till next
11. Kawa Kawa to the Bay Road, 12 miles		*	:	spring. This line has been surveyed by the Provincial Government, to whom application will be made for the plans and estimates, with a view to forward the work;
12. Mongonui Bluff, bridle track	:	:	Ē	but an engineering survey will be required before work is commenced.  A diversion of the present line is proposed so as to avoid the Bluff. This will be examined and reported on. No report received yet.
Totals	:	6,203 6 0	9 9 929	