

PUBLIC WORKS STATEMENT.

RAILWAYS UNDER CONTRACT, 21ST SEPTEMBER, 1872.

Name of Railway.	Length. M. C.	Date of Contract.	When to be completed.	Nature of Contract.	Contract Price.		Total Contract.		Estimated Cost, to complete.		Total Cost, Exclusive of Land and Engineering.		Cost already authorized by Parliament.		Additional Appropriation required.	
					£	s. d.	£	s. d.	£	s. d.	£	s. d.	£	s. d.	£	s. d.
Already spent on Roads, Surveys, and other items not otherwise included in this Table ...	...	...	...	...	...	...	114,900	0 0	...	...	114,900	0 0	...	...	114,900	0 0
Kaipara to Riverhead ...	17 0	2 Aug., 1871	2 Sept., 1873	Construction	43,779	4 0	43,779	4 0	7,220	16 0	51,000	0 0	51,000	0 0	...	...
Auckland to Mercer ...	46 0	10 Aug., 1872	1 Sept., 1875	"	166,724	0 0*	166,724	0 0	118,276	0 0	285,000	0 0	211,500	0 0	73,500	0 0
Napier to Ruataniwha (part of) ...	18 13	10 Aug., 1872	1 Dec., 1873	"	50,807	0 0	50,807	0 0	23,423	0 0	74,230	0 0	54,487	0 0	19,743	0 0
Wellington to Masterton (part of) ...	8 0	10 Aug., 1872	1 Sept., 1873	"	28,616	0 0	28,616	0 0	11,384	0 0	40,000	0 0	40,000	0 0	...	...
Picton to Blenheim ...	17 10	10 Aug., 1872	1 Aug., 1874	"	75,534	0 0	75,534	0 0	28,982	0 0	104,516	0 0	80,000	0 0	24,516	0 0
Addington to Rangiora ...	19 0	...	...	"	*92,000	0 0	92,000	0 0	10,000	0 0	102,000	0 0	92,000	0 0	10,000	0 0
Rangiora to Kowai (part of) ...	3 0	...	...	"	7,318	6 10	7,318	6 10	9,281	13 2	16,600	0 0	15,000	0 0	1,600	0 0
Rangiora to Oxford ...	7 0	21 Aug., 1872	30 Nov., 1872	Formation	1,509	0 0	1,509	0 0	19,291	0 0	20,800	0 0	11,501	0 0	9,299	0 0
Rolleston to Malvern ...	10 0	21 Aug., 1872	31 Dec., 1872	"	1,022	7 6	1,022	7 6	30,177	12 6	31,200	0 0	16,430	0 0	14,770	0 0
Selwyn to Rakaia ...	11 21	...	...	Construction	*27,630	7 5	27,630	7 5	160,369	12 7	88,000	0 0	48,000	0 0	40,000	0 0
Timaru to Temuka (part of) ...	2 44	25 Sept., 1871	...	Formation	9,018	12 8	9,018	12 8	6,260	7 4	15,279	0 0	15,279	0 0	...	...
Dunedin to Clutha ...	51 8	10 July, 1871 2 April, 1872 10 Aug., 1872	10 June, 1872 31 July, 1872 1 Sept., 1875	Construction " Sleepers	26,760 16,800 142,000	0 0 0 0 0 0	191,267	16 8	85,232	3 4	276,500	0 0	255,500	0 0	21,000	0 0
Invercargill to Mataura ...	39 56	10 Aug., 1872	1 Nov., 1874	Construction	86,697	0 0	86,697	0 0	50,303	0 0	137,000	0 0	111,000	0 0	26,000	0 0
Waitaki Bridge ...	...	...	...	Material.	...	...	14,000	0 0	46,000	0 0	60,000	0 0	35,000	0 0	25,000	0 0
	249 72						910,823	15 1	506,201	4 11	1,417,025	0 0	1,036,697	0 0	380,328	0 0

* These amounts include Expenditure by and Refunds to Province of Canterbury.

† This amount includes cost of Land.

‡ This amount includes cost of Bridge over the Rakaia.