

SCHEDULE of RAILWAY CONTRACTS CURRENT, &c.—*continued*.
MIDDLE ISLAND—*continued*.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
Feb. 20, 1882	Main Line, Catlin's River	Puerua, No. 1	Formation	M. ch. lk. 2 0 0	M. ch. lk. ...	George Fraser	Aug. 14, 1882	...	£ 5,230 3 2	s. d.
Mar. 28, 1881	Waipahi-Heriotburn	Cattle-pens at Pomahaka and Kelso	...	...	...	M. Gillies	June 24, 1881	July 31, 1881	531 10 0	...
Mar. 17, 1882	Edendale-Toitois	No. 1, Permanent-way	P.L. and Station	4 0 0	0 25 0	H. Whittaker	Aug. 14, 1882	...	2,189 2 1	...
May 19, 1879	Otago-Central. Chain Hills-Taieri Lake	Wingatui	Formation	6 65 0	...	D. McKenzie	Jan. 16, 1881	...	48,839 7 10	...
Sept. 28, 1881	Invercargill-Kingston.	Cattle-yards at Elbow	...	...	...	A. Springford	Nov. 29, "	Nov. 30, 1881	151 13 0	...
Mar. 23, 1882	Main Line	Kingston Turntable	...	...	...	A. Menzies	...	...	274 10 0	...
Sept. 20, 1881	" Western Railway.	Thornbury Cattle-yards	...	...	...	John Coucher	Nov. 17, 1881	Nov. 30, 1881	129 11 5	...
April 22, 1880	Makarewa-Riverton	Waicola	Formation	7 40 0	...	John Forde	April 15, "	Oct. 31, "	4,394 2 4	...
April 26, 1881	Otautau-Nightcaps	No. 1, Permanent-way	P.L.	8 10 0	0 20 0	H. Whittaker	Aug. 21, "	Nov. 3, "	1,979 5 8	...
June 23, 1879	"	Riverton	F and P.L.	6 0 0	0 30 0	D. Robertson	Feb. 27, 1880	July 30, "	21,700 0 0	...
Jan. 30, 1882	Riverton-Orepuki	Roundhill	F, P.L., & Station	1 30 0	0 20 0	M. H. L. Bennett	Oct. 9, 1882	...	2,226 13 8	...
Feb. 11, "	"	Pahia	Formation	10 30 0	...	Davidson and Conyers	May 15, 1883	...	9,754 7 0	...