

APPENDIX E.

SCHEDULE of CONTRACTS for ROADS and MISCELLANEOUS WORKS Current on the 1st April, 1881, and CONTRACTS entered into by the Public Works Department during the Year ended 31st March, 1882.

10—D. 1.

Date of Contract.	Line of Road or Work.	Name of Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
ROADS, BRIDGES, ETC., AUCKLAND.							
July 28, 1880	Roads, North of Auckland	Widening Puhoi and Warkworth Road ...	A. O. Davies	Jan. 19, 1881	April 16, 1881	£ 411 0 0	
Nov. 30, "	"	Contract 42, Wade and Orewa Road ...	Moffat and Polkinghorne	April 25, 1881	April 30, "	195 9 6	
Jan. 22, 1881	"	Section 3, Maungaturoto to Kaiwaka Road	J. A. McLeod	May 6, "	June 11, "	412 10 0	
Jan. 22, "	"	Section 2, "	"	May 6, "	June 11, "	537 1 3	
March 21, "	"	Section 1, Mongonui to Oruru Road	Thomas Jones	Aug. 9, "	June 30, "	631 1 4	
March 21, "	"	Section 2, "	"	Aug. 9, "	June 30, "	488 18 4	
Jan. 31, "	"	Embankment across Hikurangi Swamp ...	Thomas Johnston	July 21, "	June 22, "	474 0 0	
Feb. 9, "	"	Bridge over double crossing at Awanui ...	Joseph Evans	July 27, "	April 23, "	309 6 11	
March 9, "	"	Bridge between Oropo and Kawakawa ...	Lemon and Marshall	June 18, "	July 2, "	197 3 0	
March 21, "	"	Fencing road between Okura and Wade	Moffat and Grut	July 2, "	July 11, "	350 12 6	
March 23, "	"	Metalling road between Puhoi River and Post-man's Hill	J. Wenzlick	Not stated	July 11, "	145 17 6	
March 18, "	"	Metalling road between Waivera and Puhoi Rivers	John Schollum	June 15, 1881	May 23, "	197 15 6	
March 22, "	"	Section 2, Waipu to Whangarei Road ...	William McDonald	June 15, "	May 18, "	584 0 0	
March 30, "	"	Main road near Kaiwaka	A. McMillan	Aug. 4, "	July 30, "	91 10 0	
March 30, "	"	Bridge between Takataka and Stony Creek	G. Thomas	July 26, "	July 23, "	140 0 0	
March 22, "	"	Section 1, Waipu to Whangarei Road	W. McElroy	Aug. 11, "	July 25, "	620 0 0	
April 9, "	"	Metalling between Waivera and Orewa Rivers	John Sullivan	June 14, "	Aug. 30, "	335 1 0	
April 27, "	"	Section 2, Whangarei to Kawakawa	D. McDonald	Nov. 25, "	June 1, "	899 0 0	
May 5, "	"	Section 1, road, Maungaturoto to Waipu	Reuben Martin	Sept. 21, "	Nov. 5, "	750 0 0	
May 2, "	"	Section 1, main road, Victoria Valley	Joseph Evans	Nov. 20, "	Dec. 12, "	599 8 0	
June 23, "	"	Section 3, Whangarei to Kawakawa	J. A. McLeod	Oct. 7, "	Nov. 30, "	1,049 0 0	
May 13, "	"	Section 2, main road, Victoria Valley	R. P. Hodge	Dec. 6, "	Dec. 31, 1881	551 12 0	
Aug. 4, "	"	Section 1, Kawakawa to Maungaturoto	J. Finlayson	Dec. 6, "	Dec. 27, "	294 3 6	
Sept. 10, "	"	Section 1A, Mongonui to Oruru	Thomas Jones	Jan. 31, 1882	Feb. 1, 1882	458 10 0	
Dec. 17, "	"	Titirangi Bridge ...	D. M. and J. Anderson	Dec. 5, 1881	Feb. 10, 1882	295 0 0	
Feb. 16, 1882	"	Road, Kawakawa to Pakaraka ...	W. Cullen	Jan. 10, 1882	Jan. 13, "	153 2 4	
March 9, "	"	Waipu Gorge Bridge...	J. B. McKenzie	Feb. 10, "	Feb. 14, "	29 9 0	
March 18, "	"	Bridge over East Branch, Oruaiti River	E. P. Hodge	July 13, "	"	572 0 0	
Feb. 8, "	"	Makamau Bridge ...	Wells and Gardiner	Aug. 9, "	"	559 11 0	
Feb. 15, "	"	Section 3, Helensville to Kaitapaka Road	Hugh Fulton	April 9, "	"	180 6 0	
March 13, "	"	Kawakawa to Waioimo Road	Stewart and McLennan	July 6, "	"	686 11 9	
Dec. 24, 1881	"	Bridge over West Branch, Oruaiti River	Albert Mort	June 13, "	"	234 0 0	
June 10, 1880	"	Kawakawa to Pakaraka	J. A. McLeod	July 6, "	"	469 0 0	
Jan. 28, 1882	"	Repairs to road	May and Chandler...	Jan. 20, "	Jan. 23, 1882	44 18 0	
	"	Whatawhata Bridge ...	J. McLean and Son	April 2, 1881	April 20, 1881	3,746 19 0	Contractor died; work done by day labour.
	"	Hamilton Cart Bridge repairs ...	John C. Booth	Feb. 28, 1882	Feb. 28, 1882	169 4 6	