

SCHEDULE of RAILWAY CONTRACTS CURRENT, ETC.—*continued*.
NORTH ISLAND—*continued*.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
Aug. 7, 1883	Foxton-Patea	Additions to Goods-shed, Wanganui	..	M. ch. lk.	M. ch. lk.	Alexander & McFarlane	Oct. 24, 1883	Oct. 24, 1883	£ 431 19 8	
March 14, 1884	"	Fencing land between Foxton and Carnarvon	..	..	..	Nelson and Jensen	June 11, 1884	..	87 10 0	
Oct. 2, 1883	Patea-Waitara	No. 9, Carlyle-Manutahi Section	..	..	..	George H. Dickson	Jan. 29, 1883	April 30, 1883	2,558 0 0	
Oct. 26, "	"	Patea Passenger Station	..	..	..	J. A. Johnston	Jan. 24, 1882	Aug. 23, "	1,991 0 0	
Nov. 18, "	"	Manutahi Station Buildings	..	..	..	Jay and Hayns	Feb. 6, 1883	May 17, "	1,537 11 7	
Nov. 18, "	"	Manutahi Platelaying	P.L.	7 38 0	..	A. Nathan	March 11, "	Aug. 28, "	4,247 0 0	
Feb. 12, "	"	Painting Patea Bridge	..	..	..	J. Kitching	April 9, "	April 9, "	75 0 0	
Feb. 12, "	"	Manawapou Culvert	..	..	..	G. H. Dickson	April 9, "	July 16, "	837 10 0	
March 1, "	"	New Plymouth Station	..	..	..	T. S. Bond	April 24, "	May 18, "	700 0 0	
May 19, "	"	Manawapou	..	2 67 32	..	A. Nathan	Jan. 14, 1884	..	19,103 17 6	Contract determined: being completed by the department.
Oct. 3, "	"	Manutahi, cottages	..	..	..	Thompson and Fell	Nov. 27, 1883	Dec. 18, "	299 3 6	
Nov. 29, "	"	Platelayers' cottages	..	..	..	Robert Gunn	Dec. 17, "	Jan. 1, 1884	139 2 0	
Dec. 6, "	"	Tangahoe, cottages	..	..	..	Claxson and Burbush	Jan. 8, 1884	Feb. 8, "	136 10 10	
Dec. 10, "	"	Tangahoe	..	6 37 40	0 40 0	W. G. Bassett	Oct. 26, "	..	27,825 0 0	
Jan. 26, 1884	"	Carting 13,900 sleepers	..	..	..	Alex. O'Donnell	April 23, "	..	173 15 0	
Feb. 20, "	"	Freight on 282 tons rails, &c., Wellington to Waitara	..	..	..	D. Williamson	8 weeks from final receipt	..	282 16 6	

MIDDLE ISLAND.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
Feb. 19, 1883	Nelson-Roundel	Stationmaster's House at Belgrove	..	M. ch. lk.	M. ch. lk.	John Avery	May 3, 1883	May 9, 1883	£ 175 0 0	
April 11, "	"	Richmond and Wakefield, Waiting-rooms	..	..	..	Henry Plank	July 28, "	July 28, "	166 18 0	
July 3, 1884	"	Waiti	Formation	2 47 0	..	Mace and Bassett	Dec. 25, 1884	..	10,692 0 0	Petty contract.
March 5, 1884	"	Brightwater, Railway Office, &c.	..	..	..	John Avery	July 1, "	..	185 0 0	
Oct. 29, 1883	Greymouth-Nelson Creek	Johnston Street Wharf	..	..	..	J. Goodfellow	Oct. 22, "	..	5,234 14 0	
Feb. 9, 1884	"	Additions to Stationmaster's House at Brunerton	..	..	..	Arnott and Seabrook	Feb. 28, "	..	65 0 0	Petty contract.
Oct. 1, 1883	Greymouth-Hokitika	Hokitika, Stafford Street	Formation	0 71 0	..	W. Whitten	March 22, "	..	1,180 11 6	Petty contract.
Jan. 4, 1884	Westport-Ngakawau.. <i>Picton-Haruru.</i>	Additions to Railway Station at Westport	..	..	..	W. Kerr	Feb. 8, "	..	67 14 2	
April 17, 1883	Picton-Avatore	Picton Boat Wharf	..	..	..	Smith and Philipotts	Aug. 14, 1883	July 17, 1883	111 15 0	Petty contract.
Jan. 12, 1884	Hurunu-Pahau	Balmoral	F., Station	9 50 50	..	Miller and Smillie	Jan. 3, 1886	..	18,958 0 9	