

SCHEDULE of RAILWAY CONTRACTS CURRENT, ETC.—*continued.*

MIDDLE ISLAND—*continued.*

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
March 31, 1888	Main Line ..	Invercargill Water Supply ..	..	M. ch. lk.	M. ch. lk.	C. Mackay ..	July 29, 1883	Jan. 13, 1884	£ s. d. 1,180 14 0	
June 7, "	" ..	Goods Offices, Dunedin Station	..	"	"	W. Carlton ..	Oct. 5, "	Nov. 20, 1883	2,165 10 0	
June 19, "	" ..	Shelter-sheds, &c., at Charleston	..	"	"	J. Campbell ..	..	..	108 5 0	Petty contract; completed.
Aug. 15, "	" ..	Piers, &c., Dunedin Station Overbridge	..	"	"	F. Siedeberg ..	Oct. 14, 1884	..	10,631 0 0	
Sept. 7, "	" ..	Iron piers, &c., Dunedin Station Overbridge	..	"	"	Kincaid, McQueen, & Co.	March 6, 1885	..	13,826 19 8	
Sept. 10, "	" ..	Stationmaster's House, Burnside	..	"	"	Orchard and Bird	Nov. 14, 1883	Nov. 14, 1883	293 0 0	
Nov. 6, "	" ..	Brick Goods-shed, Dunedin Station	..	"	"	F. Siedeberg ..	May 6, 1884	..	6,835 0 0	
March 12, 1884	" ..	Foundations, Dunedin Station	..	"	"	W. Carlton ..	June 10, "	..	1,256 14 0	
Feb. 15, 1882	Ngapara-Livingstone	Windor Tunnel, No. 1	..	"	"	D. McKendry ..	Oct. 14, 1882	Aug. 31, 1883	2,387 12 5	
June 12, 1883	Palmerston-Waihemo	Dunback, No. 2	F. & Bldgs.	5 55 0	"	Miller and Smillie	April 6, 1884	..	4,131 5 1	
Feb. 20, 1882	Main Line, Catlin's River	Puerua, No. 1	Formation	2 0 0	"	George Fraser (assigned to Blackie & Malcolm)	March 24, 1883	June 22, 1883	5,230 3 2	
Feb. 23, 1883	"	Puerua, No. 2	Formation	0 76 0	"	George Ward ..	Aug. 15, "	Oct. 25, "	2,833 19 6	
Oct. 3, "	Waipahi-Heriot Burn	Swift Creek	P.L. and Station	4 41 0	0 27 0	John Walker ..	Feb. 2, 1884	Feb. 23, 1884	2,473 18 0	
March 14, "	Edendale-Toitois	Completion of works, Moko-reia	..	"	"	Menzies and Birss	Oct. 13, 1883	March 6, "	3,241 4 3	
June 28, "	Riversdale-Switzerland	Riversdale	Formation	7 0 0	"	Jas. Anderson ..	June 19, 1884	..	2,896 9 8	
March 22, "	Seaward Bush	Appleby	Formation	3 0 0	"	H. Jagers ..	Dec. 19, 1883	..	2,208 0 0	
Sept. 13, "	"	Waimatua	Formation	2 40 0	"	H. Jagers ..	March 11, 1885	..	2,771 16 8	
May 19, 1879	Otago Central.	Wingatui..	Formation	6 65 0	"	D. McKenzie ..	Jan. 16, 1881	..	48,839 7 10	Contract determined, and relet to Collier and Clephane. (See below).
Feb. 13, 1883	Chain Hills-Taieri Lake	Deep Stream	Formation	4 22 0	"	Stocks and Clark	Oct. 7, 1884	..	25,273 8 6	
March 3, 1884	"	Nenthorn	Formation	9 12 65	"	Collier and Clephane	..	..	23,924 8 6	
June 12, 1882	Invercargill-Kingston.	Loading bank, Garston, and Shelter-shed, Fairlight	..	"	"	R. Meikle and Co.	May 3, 1886	..	42,333 0 0	Petty contract completed.
Aug. 25, 1883	"	Goods-shed at Garston	..	"	"	T. McMath ..	..	..	70 0 0	Petty contract; completed.
May 19, "	Lumsden-Mararoa	Permanent-way, No. 2	P.L.	1 40 0	"	F. Mangan ..	Oct. 10, 1883	Oct. 25, 1883	1,172 0 0	Petty contract; completed.
Jan. 27, "	Western Railways.	Otautau Cattle-yards	..	"	"	A. Menzies ..	April 4, "	April 20, "	218 0 0	
March 3, "	Riverton-Otautau	Fairfax Goods-shed	..	"	"	George Weeks..	June 2, "	July 7, "	259 13 10	
Jan. 15, 1884	"	Goods-shed and approach, Otautau	..	"	"	McLeod and Shaw	May 12, 1884	..	631 10 5	