

Jan	27, 1883	Main road, Pelorus District and Rai Valley	Completion of No. 2, Rai Section	G. Crichton	April 26, 1883	May 22, 1883	397 10 0
March 1, "	"	"	No. 5, Havelock to Wairau River Bank	Edward Neal	July 2, "	July 3, "	804 17 0
March 9, "	"	"	Whangamoa, Section No. 4	J. Hippolite and Co.	Sept. 5, "	Oct. 6, "	1,442 9 4
March 9, "	"	"	Whangamoa, Section No. 5	J. Hippolite and Co.	Sept. 5, "	Nov. 21, "	1,188 2 8
March 18, 1884	"	"	Pelorus Cart Bridge	Maddock and Stevens	Jan. 15, 1885	"	1,812 0 0
March 18, 1884	"	"	Collins	J. W. Hughes	Jan. 15, 1885	"	2,631 7 4
March 18, 1884	"	"	Rai Saddle	J. W. Hughes	Jan. 15, 1885	"	2,853 13 4
May 21, 1883	"	"	Completion of Taiapo Bridge	Browne and Howe	Oct. 14, 1883	"	2,185 2 0
March 19, 1884	"	"	Completion of Taiapo Bridge Timber	Foldie and Kirkpatrick	June 30, 1884	"	1,408 2 0
April 11, 1883	"	"	Taheke River Bridge	James White	July 7, 1883	July 3, 1883	249 10 0
March 20, "	"	"	No. 1, Pukekohe-Waikau	Dalton and Slaton	June 13, "	March 21, 1884	566 5 6
March 22, "	"	"	No. 3, "	John Moore	June 13, "	March 21, "	549 6 3
March 22, "	"	"	No. 4, "	Julius Adolph	June 13, "	Feb. 28, "	532 5 6
March 22, "	"	"	No. 5, "	John Moore	June 13, "	"	571 9 11
March 20, "	"	"	No. 7, "	May, King, and Barriball	June 13, "	"	727 16 0
March 20, "	"	"	No. 8, "	Holmes and Cardon	June 13, "	Feb. 20, "	627 10 8
March 20, "	"	"	No. 10, "	May, King, and Barriball	June 13, "	"	554 0 0
March 20, "	"	"	No. 11, "	May, King, and Barriball	June 13, "	"	288 0 0
April 20, "	"	"	No. 2, "	Julius Adolph	July 16, "	Feb. 16, "	485 16 6
Aug. 6, "	"	"	Punt Ferry at Tuakau	J. J. O'Brien	Oct. 1, "	Dec. 6, 1883	260 0 0
Jan. 17, 1884	"	"	Raglan-Waipara Road, Repairs No. 1	Thomas Cassidy	April 9, 1884	"	353 13 5
July 27, 1883	"	"	Turanga Creek Wharf	Wells and Gardiner	Sept. 25, 1883	Oct. 6, "	366 15 10
March 10, 1884	"	"	Karuru Road Diversion	Kay and Miller	Sept. 3, 1884	"	828 7 0
April 11, 1883	"	"	Manawapou Culvert	J. J. Patterson	June 6, 1883	Nov. 1, "	449 11 8
Dec. 9, 1882	"	"	Stony River Bridge	Berry and Newman	June 6, "	April 30, "	805 0 0
March 10, 1883	"	"	Graveling Henwood Road	A. Bishop	May 18, 1883	Jan. 4, 1884	889 8 0
Aug. 22, "	"	"	Diversion and Repairs, No. 2	G. Morley	March 23, 1884	"	775 19 4
April 7, "	"	"	Granity Creek Cart Bridge	M. M. Dixon	July 30, 1883	Sept. 19, 1883	602 7 4
Aug. 1, 1882	"	"	"	J. McLean and Son	July 10, "	Feb. 13, 1884	6,772 1 0
April 6, "	"	"	"	Thomas and Hill (assigned to Chrysal and Ker)	Jan. 1, 1883	Oct. 16, 1883	9,676 10 0
April 5, 1883	"	"	Wairau, Cart Bridge	Blackie and Malcolm	April 2, 1884	"	3,599 10 3
March 21, 1884	"	"	Clarence Bridge	Blackie and Malcolm	July 2, 1883	"	11,871 15 1
March 7, 1883	"	"	Repairs, &c., Wandell Section	R. Lawson	Aug. 17, "	"	658 0 0
March 7, "	"	"	Charwell Section	Connor and McInnes	July 5, "	Dec. 29, "	1,198 6 8
April 18, "	"	"	Havelock Wharf	Smith and Philipotts	Aug. 13, "	Oct. 19, "	366 2 6
March 30, "	"	"	Painting Hurunui-Greta Bridge	E. J. T. Price	Sept. 17, "	Oct. 22, "	1,450 0 0
April 5, "	"	"	Kaikoura Wharf Extension	J. B. Teague	April 5, "	May 16, "	260 0 0
July 18, 1882	"	"	Good-shed, Kaikoura Wharf	J. McInnes	Dec. 7, 1882	May 30, "	818 19 9
March 27, 1883	"	"	Training-wall No. 2, Collingwood	Tom Cooke	May 21, 1883	May 30, "	375 0 0
March 7, "	"	"	Stone No. 3, Westport	G. Cedermain	July 23, "	Aug. 10, "	283 12 11
June 2, "	"	"	Tumbles and Bearings	Tavendale, Hurst, and party	Aug. 9, "	"	2,250 0 0
May 17, "	"	"	Erection of 24 Tip Trucks	Dispatch Foundry Co.	July 16, "	"	106 1 4
Sept. 29, "	"	"	Supplying Stone	Mears and Adamson	July 25, "	Aug. 29, "	493 17 0
Sept. 11, "	"	"	2 Crane Derricks, 2 side-tip incline Wagons, 1 brake drum	William Ray	Jan. 27, 1884	"	631 13 0
Nov. 2, "	"	"	No. 404, Altering 15 High-side Wagons	Mears and Adamson	Oct. 20, 1883	"	60 0 0
Jan. 23, 1884	"	"	Timber for Staging	F. Kemple	Jan. 20, 1884	"	82 10 0
Feb. 2, "	"	"	"	R. Lynch	Jan. 23, "	"	83 0 11
March 21, "	"	"	"	F. Simons	March 15, "	"	63 9 6
			"	"	March 21, "	"	90 3 6

Contract determined and re-let to sureties. See below.

Petty contract; completed.
Petty contract.
Petty contract; completed.
Petty contract.