

APPENDIX C.

SCHEDULE of RAILWAY CONTRACTS CURRENT on the 1st April, 1885, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1886.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
Nov. 17, 1884	Whangarei-Kamo .. Hamilton-Grahams-town—	Whauwhau Coal-mine Branch	F. & P.L.	M. ch. lk. 1 9 0	M. ch. lk. ..	Larkins and O'Brien ..	April 13, 1885	Aug. 1, 1885	£ 2,447 2 8	s. d. 2 8
April 7, 1885	Hamilton-Te Aroha	Te Aroha ..	"	12 25 0	2 41 0	J. Livingstone ..	Feb. 2, 1886	..	7,373 17 0	0
Feb. 17, 1886	Te Aroha Station-buildings	Te Aroha Station-buildings	"	..	..	W. Cameron ..	April 26, 1886	..	1,874 4 0	0
Aug. 3, 1885	Te Aroha-Grahams-town	Hikutaia ..	Formation	8 25 0	..	Larkins and O'Brien ..	Jan. 28, 1887	..	10,879 9 0	0
May 15, "	Napier-Woodville ..	Tamaki ..	"	13 43 28	1 10 0	Mullenger and Brett ..	Feb. 8, "	..	35,550 0 0	0
July 6, "	"	Woodville Station-buildings	F. & P.L.	..	..	Buchanan and Collard ..	Sept. 6, 1885	Nov. 30, 1885	925 0 0	0
Aug. 13, "	"	2 Platelayers' Cottages, Tamaki	..	..	..	Illingworth and Walker ..	Oct. 19, "	Oct. 26, "	271 6 0	0
Feb. 19, 1884	Wellington-Woodville	Kopuaranga ..	Formation	8 9 0	..	T. H. Downes..	Aug. 18, 1885	Jan. 14, 1886	31,425 0 10	0
Nov. 12, "	"	Cast-iron Cylinders, Waipoua Bridge	..	..	..	Kincaid, McQueen, & Co. ..	March 3, "	April 17, 1885	1,112 19 0	0
19, 1886	"	Opaki Station-buildings	..	..	..	Wrigley and Rose ..	May 17, 1886	..	1,742 13 6	6
3, 1885	New Plymouth-Foxton	Tangahoe Station-buildings	..	..	..	Alexander & McFarlane ..	March 26, 1885	April 3, 1885	840 2 2	2
May 18, "	"	Moturoa ..	F. & P.L.	2 34 0	1 37 0	George J. Newman ..	Nov. 15, "	..	8,990 0 0	0
Jan. 19, 1886	"	Goods-shed, Moturoa	..	..	..	George Cliff ..	March 29, 1886	..	665 18 0	0
April 28, 1885	Main Trunk Line	Porewa ..	F. & P.L.	12 54 0	1 30 0	J. A. Johnston ..	April 11, "	..	27,300 0 0	0
30, "	"	Punui ..	"	15 2 9	1 10 0	Isaac Coates ..	April 13, "	..	28,920 8 3	3
May 6, "	"	Marton Junction Station-buildings	..	..	..	Carrol and Bosselmann ..	July 20, 1885	Sept. 30, 1885	597 2 6	6
July 9, "	"	Hunterville Station-buildings	..	..	..	William J. Timms ..	Sept. 8, "	Feb. 1, 1886	329 19 0	0
18, "	"	Punui Cart-bridge..	..	..	..	Wells and Gardiner ..	Jan. 17, 1886	Dec. 19, 1885	1,119 0 0	0
Aug. 14, "	"	Purotarau Tunnel	Formation	1 34 0	..	J. J. O'Brien ..	Aug. 11, 1887	..	46,849 0 0	0
6, "	"	Building 2 Snagging-punts..	..	..	..	George Cadman ..	Aug. 6, 1885	Oct. 6, 1885	180 0 0	0
14, "	"	2 6-roomed Houses and 2 Platelayers' Cottages	..	..	..	Smith and Nelson ..	Jan. 12, 1886	Feb. 27, 1886	1,412 16 0	0
May 1, 1885	Grey-mouth-Hokitika	Hokitika Permanent-way	P.L.	3 71 0	..	J. M. Watson..	Oct. 30, 1885	Dec. 21, 1885	2,295 0 0	0
July 9, 1884	Pictou Southwards ..	Dashwood ..	Formation	3 40 0	..	Parker and Maddock ..	July 9, 1886	..	17,746 6 8	8
Nov. 16, 1885	Hurunui Northwards	Culverden Permanent-way ..	P.L.	9 50 33	0 65 0	Stocks and Wallace ..	Dec. 17, 1885	Dec. 31, 1885	3,976 10 0	0
Dec. 5, 1884	Hurunui-Waipara ..	Hurunui ..	F., P.L., & Bridges	1 14 33	..	"	Sept. 26, "	Jan. 23, 1886	9,190 0 0	0
March 19, 1886	Main Line, Upper Ashburton	Painting Hurunui Bridge ..	..	..	..	W. A. Taylor ..	May 17, 1886	..	365 0 0	0
Feb. 28, 1885	"	Fencing Hurunui Bridge ..	..	..	..	R. Alcorn ..	May 23, 1885	May 23, 1885	622 0 0	0

(Contract assigned to Bell and Howe, 26th September, 1885.)

(Contract assigned to M. O'Connor, 13th June, 1885.)