

APPENDIX F.

SCHEDULE of CONTRACTS for ROADS and MISCELLANEOUS WORKS current on the 1st April, 1885, and CONTRACTS entered into by the MINISTER of LANDS during the Year ended 31st March, 1886.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date when Contract was completed.	Amount of Contract.
AUCKLAND.					
15 Feb., 1885	Ormond to Opotiki, Nos. 7-8 ...	J. White ...	31 Aug., 1885	30 Nov., 1885	£ s. d. 3,541 2 6
15 Feb., "	Okaihū to Victoria, No. 1 ...	Fraser and Macdonald	31 Aug., "	1 Aug., "	285 4 0
15 Feb., "	" No. 2 ...	McKenzie and McInnes	31 Aug., "	25 Sept., "	515 17 0
15 Feb., "	" No. 3 ...	Fraser and Macdonald	31 Aug., "	30 Sept., "	448 1 6
31 Jan., 1884	" No. 114 ...	J. Anderson ...	31 May, "	"	388 12 0
30 Jan., 1886	" No. ...	W. McGeachie ...	30 June, 1886	"	380 0 0
1 Jan., "	Waimamakau Bridge, No. 135 ...	W. McGeachie ...	31 Mar., "	1 Mar., 1886	560 0 0
1 Dec., 1884	Otongo Bridge ...	J. Monro ...	30 April, 1885	30 June, 1885	132 0 0
HAWKE'S BAY.					
1 Dec., 1884	Tautane Roads, Nos. 4-7 ...	Sidwell and Co. ...	30 Sept., 1885	30 July, 1885	1,136 4 10
1 March, 1885	" No. 8 ...	M. Deck ...	31 July, "	10 Nov., "	584 0 0
1 March, "	" No. 9 ...	J. Cripps ...	31 July, "	15 Dec., "	503 10 0
27 Sept., "	" No. 10 ...	Sidwell and Co. ...	25 Dec., "	30 Nov., "	418 10 0
15 Oct., "	" No. 11 ...	Sidwell and Co. ...	31 Dec., "	30 Nov., "	446 7 0
5 Dec., "	" No. 13 ...	J. Cripps ...	31 Mar., 1886	15 April, 1886	245 16 6
29 Dec., "	" Nos. 14-16 ...	Sidwell and Co. ...	30 April, "	"	632 0 0
5 Jan., "	Maharahara Block, Nos. 2-6 ...	Miller and Jansen ...	30 June, "	30 Aug., 1885	995 15 0
5 May, "	" Nos. 8-11 ...	Bellshaw and others ...	31 Aug., "	30 Sept., "	649 15 0
5 Jan., "	Umutaoroa Block, Nos. 1-4 ...	Beaumont and Co. ...	30 June, "	20 July, "	638 6 8
7 Oct., "	" Nos. 5-8 ...	McDonald and Co. ...	31 Jan., "	15 Mar., 1886	455 0 0
6 Nov., "	" Nos. 9 10 ...	P. McArthur ...	31 Mar., "	"	163 16 8
23 Nov., "	" No. 11 ...	J. Henry ...	31 Mar., "	"	159 2 3
WELLINGTON.					
20 Feb., 1885	Mangaone Roads, No. 2 ...	Handbrook and Co. ...	30 June, 1885	30 June, 1885	259 4 4
20 Feb., "	" No. 3 ...	J. McArthur ...	30 June, "	15 Aug., "	133 8 1
20 Feb., "	" No. 5 ...	Brightwell and Co. ...	30 June, "	30 June, "	234 6 7
25 March, 1886	" Nos. 6-7 ...	Tanevay and Co. ...	30 Sept., 1886	"	1,243 17 6
1 March, "	Pohangina ...	A. Pringle ...	30 June, "	"	613 1 2
26 Feb., "	Otamakapua, No. 2 ...	Jameson Brothers ...	30 April, "	"	253 13 0
5 April, "	Makakahi, No. 16 ...	F. Girwood ...	31 July, "	"	161 12 0
5 April, "	" No. 17 ...	T. Chisholm ...	31 July, "	"	89 15 7
1 Oct., 1885	Karewarewa, No. 1 ...	M. Howard ...	31 Dec., 1885	3 Dec., 1885	233 3 4
24 July, "	Paratieki, No. 1 ...	M. Howard ...	31 Dec., "	16 Feb., 1886	286 2 8
28 Aug., "	" No. 2 ...	J. Costigan ...	31 Dec., "	16 Feb., "	175 13 0
20 May, "	Awakino Bridge ...	A. Reese ...	30 Sept., "	20 Nov., 1885	234 0 0
NELSON.					
31 March, 1885	Takaka Bridge ...	Manson Brothers ...	31 Oct., 1885	"	3,308 10 4
1 Feb., 1886	Cannibal Gorge ...	Connington & Searight	31 Aug., 1886	"	1,175 0 0
20 March, "	Tadmor Road, No. 20 ...	J. Lawson ...	30 Sept., "	"	710 0 0
20 March, "	" No. 22 ...	F. Needham ...	30 Sept., "	"	520 0 0
WESTLAND.					
1 March, 1885	Moeraki to Otamotu ...	P. Jameson ...	31 Dec., 1885	25 Nov., 1885	1,366 15 0
OTAGO.					
19 Jan., 1885	Precipice Creek ...	F. Mangan ...	31 July, 1885	5 Dec., 1885	1,240 17 0
SOUTHLAND.					
Nov., 1883	Forest Hill Tramway, No. 2 ...	H. Jagers ...	Nov., 1884	31 Dec., 1885	5,455 2 8

APPENDIX G.

SCHEDULE of CONTRACTS for WATER-RACES current on the 1st April, 1885, and CONTRACTS entered into by the MINISTER of MINES during the Year ended 31st March, 1886.

Date of Contract.	Name of Water-race.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Additions authorized.
Dec. 15, 1883	Mikonui Water-race	Section 7-2 ..	William Richards	Feb. 28, 1886	"	£ s. d. 2,754 5 0	£ s. d. 1,281 0 0
April 4, 1885	Argyle Water-race Extension	Section 12 part 1..	George Harbury	Mar. 28, 1885	July 20, 1885	50 0 6	68 2 0
" "	Ditto ..	" part 2..	Alexander Macdonald	June 14, "	Nov. 25, "	475 5 0	97 15 1
May 2, "	" ..	" part 3..	Patrick Kelly ..	Sept. 2, "	"	678 18 3	2 0 0
June 23, 1883	Mikonui Water-race	Section 7-1 ..	Pearce and Buckingham	Dec. 15, "	Aug. 14, "	4,743 15 0	3,200 0 0