

APPENDIX C.

SCHEDULE of RAILWAY CONTRACTS CURRENT on the 1st April, 1886, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1887—continued.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
July 30, 1885 " 26, 1886	Livingstone Branch .. "	Rakis .. Awamoko ..	F. & P.L. F., P.L., & Station	M. ch. lk. 4 0 0 7 75 0	M. ch. lk. .. 0 0 50 0	Cuthbert and Stewart .. D. McKendry ..	Feb. 25, 1886 March 20, 1887	July 8, 1886 ..	£ s. d. 5,597 12 8 11,761 14 11	(Contract deter- m'd, and relet to Miller and Smillie. (See below.)
Dec. 8, 1883 March 3, 1884 Nov. 19, " Dec. 24, " Jan. 6, 1885 March 5, " May 11, " July 10, " Jan. 5, 1887 Feb. 19, " March 10, " Feb. 16, 1886	Otago Central " " " " " " " " " " " Lumsden-Mararoa ..	Deep Stream (completion) .. Nenthorn .. Hindon Section Tunnels .. Deep Stream (completion) .. Wingatui Viaduct .. Hindon .. Wingatui Permanent-way .. Wingatui Viaduct .. Mount Hyde Bridges .. Taiari Gorge Bridges .. Silver Peak Bridges .. Mossburn ..				Collier and Claphane .. R. Meikle and Co. .. C. and W. Gore .. Miller and Smillie .. R. S. Sparrow and Co. .. Matheson Brothers .. John Whitaker .. John Black and Co. .. Black and Allison .. J. and A. Anderson .. W. J. A. Sanderson .. Martin Hughes ..	June 8, 1885 May 3, 1886 May 15, " Aug. 22, " Sept. 29, " March 3, " March 6, " Jan. 3, 1887 Oct. 29, 1887 Dec. 14, 1888 Nov. 5, 1887 Aug. 10, 1886	.. 5, 1887 Nov. 12, 1886 April 21, " Sept. 4, " Feb. 25, 1887 ..	23,924 8 6 42,333 0 0 20,560 11 4 32,874 13 0 13,922 14 10 10,790 0 0 10,944 7 2 8,037 11 8 15,934 2 4 12,879 10 6 18,410 17 9 3,721 4 0	
Aug. 3, 1885	Seaward Bush ..	Kilbrony ..	P.L. and Station	5 40 0	0 25 0	John Concher ..	Feb. 27, "	July 2, 1886	3,158 7 6	
May 12, " Sept. 7, 1883	Additions to Open Lines— Picton-Blenheim .. Waitaki-Bluff, Pal- merston-Clinton ..	Picton Wharf Extension .. Piers, &c., Dunedin Station Overbridge ..				G. A. Smith and Co. .. Kincaid, McQueen, & Co.	May 12, " March 6, 1885	May 28, " ..	2,458 13 8 13,826 19 8	
Sept. 15, 1886	Permanent Way, &c.	Freight on Rails, &c., Lyttel- ton to Auckland ..	..	..	..	Cuff and Graham ..	Feb. 2, 1887	Feb. 15, 1887	643 10 0	
March 7, 1887	"	50 sets Points and Crossings, and 20 pairs of Switches ..	..	..	..	Kincaid, McQueen & Co.	Aug. 21, "	..	697 10 0	
March 23, "	"	Freight on Rails, &c., Lyttel- ton to Wanganui ..	..	..	..	Cuff and Graham ..	May 3, "	..	367 15 3	
April 15, 1885 March 12, 1886	Rolling Stock "	10 Locomotive Engines .. 3 3-ton Steam-cranes ..				Scott Brothers .. S. Luke and Sons ..	March 27, " Oct. 8, 1886	.. 5, 1887 Feb. 5, 1887	13,850 0 0 1,945 0 0	