

APPENDIX E.

SCHEDULE of CONTRACTS for ROADS and MISCELLANEOUS WORKS CURRENT on the 1st April, 1887, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1888.

Date of Contract.	Line of Road or Work.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
Jan. 9, 1885	Main Roads— Tauranga-East Cape	Bridle-road, Hawai River to Maraenui	Te Tataua Ngatatori and another	May 9, 1885	..	£ 450 0 0	
Feb. 17, "	"	Repairs, &c., Opape-Torere Section	Wiremu Kingi	Feb. 17, "	..	150 0 0	
May 7, 1886	Miscellaneous Roads— Roads, Opotiki-Whakatane	Sections 2, 3, 5, and 6, Waiohahi Section	W. Parkinson and Co.	Nov. 7, 1886	..	443 0 0	Completed.
Jan. 17, 1887	Lytell to Westport	Section 2, Buller Road Improvement	Ungherer and Kahl	April 10, 1887	Aug. 22, 1887	935 6 0	
Jan. 17, "	"	Section 3,	Stephen Garvin	March 14, "	Aug. 30, "	1,263 0 6	
Mar. 5, "	"	Section 4,	Thomas Howard	May 28, "	June 30, "	463 2 0	
March 7, "	"	Section 1,	N. Ungherer	May 28, "	July 15, "	597 10 0	
April 16, "	"	Section 5,	Kelly and McLeod	July 12, "	Aug. 2, "	926 0 6	
May 25, "	"	Section 9,	John Berlin	July 9, "	Aug. 21, "	303 5 0	
June 6, "	"	Section 7,	Patrick Burke	Sept. 2, "	Oct. 3, "	115 10 0	
June 13, "	"	Section 6,	J. W. McLeod	Sept. 2, "	Sept. 19, "	131 9 6	
May 26, 1886	Bridges on Road, Nelson to Reefton	Motueka and Motupiko Cart-bridge	James W. Thomas	May 21, "	April 4, "	3,578 5 4	
June 12, "	Ditto	Bridge over Waiahu River	Robert Cochran	March 4, "	Dec. 20, "	3,815 16 10	(Contract as- signed to John McCormick, 5th July, 1886.
July 8, 1887	"	Lytell Bridge	J. and A. Anderson	March 17, 1889	..	8,957 0 0	
Aug. 19, 1885	Bridge over Waiau	Upper Waiau Road-bridge	J. Anderson	April 28, 1887	Aug. 8, 1887	13,482 15 0	
Feb. 9, 1886	Bridges over Clutha, &c.	Roxburgh Bridge	Daulby and Millar	Sept. 20, 1886	April 28, "	3,340 4 8	