

APPENDIX G.

SCHEDULE of CONTRACTS for ROADS on GOLDFIELDS current on the 1st April, 1887, and CONTRACTS entered into by the MINISTER of MINES during the Year ended 31st March, 1888.

Date of Contract.	Name of Road.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Additions authorised.
						£ s. d.	£ s. d.
June 22, 1886	Mokihinui to Karamea	Section 8 ..	Frederick Ray ..	Feb. 23, 1887	June 29, 1887	492 0 0	..
Jan. 13, 1887	"	Completion of Section 8	William Tavendale			101 0 0	..
Oct. 29, 1886	"	Section 9 ..	Stephen Garven..	Jan. 24, "	June 29, "	432 15 0	2 0 0
Dec. 31, "	"	" 10 ..	Nicholas Ungherer	Mar. 17, "	June 29, "	560 0 0	12 0 0
Dec. 31, "	"	" 11 ..	"	Mar. 17, "	Aug. 19, "	670 0 0	..
Dec. 23, "	"	" 12 ..	Robert Bush ..	Mar. 17, "	June 29, "	512 10 0	24 0 0
Dec. 1, "	"	" 13 ..	Stephen Garven..	Feb. 25, "	Sept. 1, "	530 14 0	..
Oct. 29, "	"	" 14 ..	Con Dean ..	Jan. 29, "	June 13, "	542 10 0	23 10 0
Oct. 29, "	"	" 15 ..	Timothy Corby and Co.	Jan. 29, "	May 19, "	580 0 0	19 5 4
Dec. 13, "	"	" 16 ..	Sams and Burke	Feb. 29, "	Oct. 31, "	1,639 2 0	14 15 6
July 16, "	Brighton to Seventeen-Mile Beach	" 15 ..	William Price and Co.	Oct. 16, 1886	Nov. 25, "	242 10 0	11 0 0
July 16, "	Ditto ..	" 16 ..	Ditto ..	Oct. 16, "	June 8, "	202 10 0	..
Sept. 24, 1887	Aorere Valley to Karamea	" 1 ..	Day and Ellis ..	Jan. 14, 1888	Jan. 16, 1888	170 0 0	3 0 0
Sept. 24, "	Ditto ..	" 2 ..	" ..	Jan. 14, "	Jan. 11, "	160 0 0	..
Mar. 23, "	" ..	" 3 ..	Gottherd Cederman	Aug. 27, 1887	" ..	200 0 0	..
Mar. 26, "	" ..	" 4 ..	Day and Perry ..	Aug. 27, "	Nov. 19, 1887	144 0 0	..
Mar. 26, "	" ..	" 5 ..	" ..	Aug. 27, "	Nov. 19, "	120 0 0	..
Dec. 20, 1886	" ..	" 6 ..	Gottherd Cederman	Mar. 20, "	Mar. 24, "	167 0 0	..
Dec. 20, "	" ..	" 7 ..	Ellis and Miles ..	Mar. 20, "	Oct. 12, "	196 0 0	..
Dec. 20, "	" ..	" 8 ..	" ..	Mar. 20, "	Mar. 24, "	123 0 0	..
Dec. 20, "	" ..	" 9 ..	" ..	Mar. 20, "	Mar. 24, "	123 0 0	..
Dec. 20, "	" ..	" 10 ..	" ..	Mar. 20, "	Mar. 24, "	118 15 0	..
Dec. 20, "	" ..	" 11 ..	" ..	April 20, "	" ..	127 8 8	..
April 5, 1887	Bridle-track to Upper Anatoki	" 1 ..	Roland Fairhall and others	June 5, "	Oct. 27, "	84 10 0	..
April 5, "	Ditto ..	" 2 ..	Ditto ..	July 5, "	Oct. 27, "	135 0 0	..
May 5, "	" ..	" 3 ..	William Bond ..	Aug. 5, "	Oct. 27, "	199 0 0	..
May 7, "	" ..	" 4 ..	William Spittal and another	Aug. 7, "	Oct. 27, "	132 0 0	..
Sept. 8, 1886	Motueka to Takaka ..	Banfield ..	William Mollison	Mar. 8, "	Sept. 30, "	828 15 8	..
Nov. 8, "	" ..	Nikau ..	" ..	" ..	" ..	1,469 13 4	..
Aug. 16, 1887	" ..	Completion of Nikau	Gottherd Cederman	Feb. 9, 1888	" ..	942 0 0	..
June 15, 1886	" ..	Stockyard ..	Henry Wratten ..	April 2, 1887	Mar. 10, "	1,274 0 0	..
Dec. 29, "	" ..	Main Creek ..	Mace and Bassett	June 20, "	July 4, "	896 0 0	15 0 0
April 22, 1887	" ..	Pikikirunga ..	John A. Lawson..	Dec. 12, "	Nov. 12, "	1,029 0 0	..
Sept. 7, 1886	Collingwood to Karamea	Sections 1, 2, and 3	Dolphin and O'Connor	Dec. 13, 1886	June 24, "	700 0 0	..
Dec. 21, "	Ditto ..	Section 4 ..	Henry Hawes ..	Feb. 29, 1887	June 24, "	110 0 0	..
Aug. 13, 1887	Clarke's River to head Aorere Valley	" 1 ..	John H. Richards	Dec. 17, "	Nov. 17, "	89 5 0	..
Aug. 13, "	Ditto ..	" 2 ..	Thomas Brewer ..	Nov. 9, "	Jan. 11, 1888	59 18 6	..
Aug. 13, "	" ..	" 3 ..	Richard Ellis ..	Dec. 12, "	Nov. 19, 1887	39 10 0	..
Jan. 8, "	Cascade River to Pyke Valley	Sections 1, 2, 3, and 4	Patrick Jamieson	Aug. 8, "	Aug. 7, "	729 10 0	12 10 0
June 1, "	Ditto ..	Sections 5, 6, 7, and 8	Murdoch McPherson	Mar. 1, 1888	" ..	965 15 0	..
Sept. 1, "	" ..	Sections 9, 10, 11, 12, and 13	Harris and Cutance	July 1, "	" ..	1,061 9 0	..