

APPENDIX E.

SCHEDULE of CONTRACTS for ROADS and MISCELLANEOUS WORKS current on the 1st April, 1889, and CONTRACTS entered into by the MINISTER of LANDS during the Year ended 31st March, 1890.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date when Contract was completed.	Amount of Contract.
AUCKLAND.					
24 Oct., 1888	Avondale Bridges ...	G. Knight ...	31 Jan., 1889	May, 1889	£ s. d. 112 0 0
5 March, 1889	Mata to Kauroa ...	Gilmour and Co. ...	30 June, 1889	18 July, 1889	161 5 0
HAWKE'S BAY.					
24 April, 1889	Tautane Roads, Nos. 26, 27 ...	Carmichael and Co. ...	...	Dec., 1889	559 11 6
13 June, 1889	Ormond to Waiapu ...	M. McLeod ...	...	7 Jan., 1890	150 0 0
TARANAKI.					
June, 1889	Rotokare, Nos. 5, 6, 8 ...	R. Stanley ...	...	...	196 19 9
May, 1889	Eltham and Bush Roads, No. 198 ...	E. Care ...	...	...	320 0 0
Feb. 1890	Mokau Punt ...	W. Campbell ...	June, 1890	...	189 6 4
19 Feb., 1889	Kaupokonui Bridge ...	F. H. Cane ...	30 June, 1889	Aug., 1889	339 10 0
22 Feb., 1890	Pukearuhe to Mokau ...	E. Hunt ...	...	...	146 16 0
29 Mar., 1890	Otakeho Bridge ...	E. Care ...	May, 1890	...	367 0 0
WELLINGTON.					
31 Dec., 1889	Mangatainoka ...	M. Tangey ...	30 June, 1890	...	377 3 4
1 Sept., 1889	Tiraumea Bridge ...	C. B. Vine ...	30 June, 1889	19 July, 1889	1,956 13 10
20 July, 1888	Rangitumau, No. 51 ...	Mortensen and Co. ...	Dec., 1888	31 Mar., 1889	188 18 0
1 Oct., 1888	Makakahi, No. 157 ...	M. Guerin ...	30 Jan., 1889	17 May, 1889	107 17 7
1 Mar., 1889	Mangaone to Tiraumea, No. 45 ...	Shadbolt and Co. ...	31 May, 1889	3 Aug., 1889	150 14 10
28 Jan., 1890	Tutae to Kapa. No. ...	H. Cornelius ...	31 May, 1890	...	137 5 9
20 Sept., 1889	Puketoi, No. 71 ...	C. Parker and Co. ...	...	...	188 0 0
" "	" 72 ...	E. McMahon and Co. ...	...	...	132 14 0
" "	" 73 ...	Sheehyn and Co. ...	...	...	191 0 0
NELSON.					
8 July, 1887	Lyell Bridge ...	J. and A. Anderson ...	17 Mar., 1889	...	8,957 0 0
WESTLAND.					
28 Feb., 1889	Cook's River Flat ...	Reedy and Co. ...	31 Dec., 1889	7 Jan., 1890	971 0 0
MARLBOROUGH.					
Dec., 1889	Raiponga ...	Higgins and Olsen ...	July, 1890	...	486 0 0

APPENDIX F.

SCHEDULE of CONTRACTS for ROADS on GOLDFIELDS current on the 1st April, 1889, and CONTRACTS entered into by the MINISTER of MINES during the Year ended 31st March, 1890.

Date of Contract.	Name of Road.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.
Mar. 29, 1889	Westport to Karamea	Mokihinui Bridge	G. Sangster ..	Dec. 12, 1890	..	£ s. d. 4,835 0 0
Nov. 20, 1888	Arthur's Point to Skipper's	Completion ..	J. Maher and Sons	July 20, 1889	..	3,733 6 7
Mar. 3, 1890	Collingwood to Karamea	Section No. 3 ..	Perry and Ellis ..	Sept. 3, 1890	..	100 0 0
Mar. 3, "	Ditto ..	" 4 ..	" ..	Sept. 3, "	..	96 12 0
Mar. 3, "	" ..	" 5 ..	Williams and Harvey	Sept. 3, "	..	158 4 0
Mar. 3, "	" ..	" 6 ..	Perry and Ellis ..	Sept. 3, "	..	101 4 0
Mar. 3, "	" ..	" 7 ..	" ..	Sept. 3, "	..	146 4 0
Mar. 3, "	" ..	" 8 ..	" ..	Sept. 3, "	..	112 15 0
Mar. 3, "	" ..	" 9 ..	Richards and Williams	Sept. 3, "	..	190 6 0
Mar. 3, "	" ..	" 10 ..	Williams and Harvey	Sept. 3, "	..	192 2 0
Mar. 3, "	" ..	" 11 ..	Perry and Ellis ..	Sept. 3, "	..	199 12 0
Mar. 3, "	" ..	" 12 ..	" ..	Sept. 3, "	..	195 0 0