

APPENDIX C.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1891, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1892.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
RAILWAYS.										
Dec. 13, 1890	Marton—Te Awamutu (south end)	Mangonoho	F and p.l.	M. ch. lk. 3 70 30	M. ch. lk. 0 22 0	Cleghorn, Forrest, and Magee	Sept. 23, 1892		£ s. d. 26,499 8 1	
March 13, "	Helensville, northwards	Makarau	F and p.l.	3 6 0	0 40 0	John McLean and Son	March 1, "		26,616 0 0	
Feb. 11, "	Putaruru—Rotorua	Kaponga	F, p.l., and stations	10 23 0	0 54 0	Daniel Fallon	Oct. 5, 1891	Dec. 31, 1891	37 839 2 2	
Jan. 11, 1892	"	Tarukenga	F, p.l., and stations	4 69 50	0 26 0	John McLean and Son	July 11, 1893		28 538 15 0	
June 1, 1888	Manganahoe—Woodville	Awapuna Bridge	Formation & prot.wks.	1 58 0		A. Peebles	May 29, 1889	April 30, "	3 936 12 0	
March 4, 1890	Blenheim—Awatere	Utawai	Formation	2 50 0		McGrath and Burke	Sept. 3, 1891	Mar. 4, 1892	17 359 10 0	
Sept. 30, 1891	"	Omaka	Bridges, complet'n of formation, and perm'n't-way	2 43 0		S. J. Macalister	Aug. 7, 1892		2,754 8 4	
Feb. 6, "	Greymouth—Hokitika	Arahura Bridge and roadway	..	..		Frazer and Robinson	May 2, 1891	July 29, 1891	764 14 8	
Dec. 17 1890	"	Kapitea	Formation	..	..	J Saunders and Co.	June 12, 1892	Mar. 14, 1892	9,946 3 8	
Oct. 31, 1891	"	Teremakau Bridge	..	..	..	A. McTaggart and Co.	Dec. 30, 1891	Mar. 5, "	697 8 6	
Jan. 5, "	Catlin's River Branch	Catlin's Tunnel	F, p.l., and stations	6 18 0	0 38 50	D. Kirkwood	Dec. 22, "	July 9, 1891	8 939 15 10	
March 3, 1890	"	Glenomaru	..	..	..	James Innes	May 25, "		11 372 9 2	
June 3, 1891	Westport—Ngakawau extension	Ngakawau Bridge	..	..	..	R. McKenzie and Co.	March 29, 1892	Mar. 12, 1892	3,280 0 0	
Oct. 24, "	Ditto	Pattens Bridges	..	..	..	O'Brien and Kelly	Jan. 23, "		1,061 4 8	Contract assigned to Griffiths and Martin, March 2, 1892.
March 28, 1892	"	Mokihinui	Perm'n't-way	7 12 22		Samuel Brown	July 25, "		3,308 8 0	
Feb. 17, "	Wellington—Woodville	Te Aro extension	Formation and permanent-way	1 15 10	..	Cronin and McGrath	Aug. 11, "		5,553 4 8	