APPENDIX C-continued.

SCHEDULE of Contracts current on the 1st April, 1898, and Contracts entered into by the Public Works Department during the Year ended 31st March, 1899.

	Remarks.			•		
	Amount of Contract.	£ 8. d. 638 0 0 535 5 0 288 0 0 0 387 14 9 797 5 0 458 18 8 6 785 12 6 645 0 0 0 609 0 0 0 339 0 0 0	421 0 0 416 14 10 367 0 0 636 12 8	262 7 10 635 9 9 188 0 0 126 0 0 124 10 0 764 17 1 195 7 6 1,315 0 0	850 8 6 155 15 0 1,030 15 11 2,235 0 0 388 0 0	1,056 0 0 172 0 0 206 0 0
	Date Contract was completed.	Aug. 5, 1898 Aug. 8, " Aug. 24, " Mar. 21, 189 Feb. 28, " Feb. 28, " May 30, 1899 Mar. 15, "	Dec. 2, 1898 Feb. 28, 1899 Feb. 14, " Dec. 16, 1898	Dec. 15, 1897 April 21, 1898 April 26, " Feb. 14, " May 31, 1898 May 24, " April 15, 1899	Nov. 18, 1898 Nov. 1, "	April 15, 1899 Jan. 21, " May 11, "
Oron prancit, toop.	Contract to be completed.	June 10, 1898 July 22, " July 22, " July 23, " Jan. 20, 1899 Jan. 5, " Feb. 23, " April 20, " Heb. 28, " May 23, " June 25, "	Dec. 2, 1898 Dec. 12, " Dec. 12, " July 15, 1898	May 26, 1897 April 13, 1898 March 14, " Feb. 15, " June 18, 1898 May 22, " As per specifi-	Oct. 21, 1898 Nov. 11, "April 30, 1899 April 28, " Oct. 21, 1899 May 15, 1899	Aug. 15, 1898 Dec. 23, " April 13, 1899
	Name of Contractor,	PUBLIC BUILDINGS. W. Cook and Son, Waimate North June Colin Fraser, Coromandel June Cook and Son, Whirinaki June Cook and Son, Whirinaki June W. F. Doyle, Kihikihi June Junes Muir, Otahuhu June James Muir, Otahuhu June Fergusson and Mannix, Tauranga Fergusson and Malcolm, Auckland Auckland C. H. Olive and Son, Kohukohu. D. Forsyth, Auckland M. O. Skeet, Gisborne Ju	Elliott and King D Unristic and Hoskin D J. Ryan, Eltham D A. R. Gardiner, Wairoa Ju	Stewart and Co., Wellington Biggs and Fraser, Mangaweka . A Josiah Dawson, Wellington F. E. Wromath, Wellington F. Luke and Co., Wellington Juw. Cable and Co., Wellington Juw. Cable and Co., Wellington M. Cable and Co., Wellington M. P. Hutson and Co., Wellington	Stewart and Co., Wellington O. Prouse Brothers, Wellington N. J. and A. Wilson, Wellington A. Stewart Timber, Glass, and Hard. A. ware Company, Wellington Adams and Elwood, Feilding O. W. T. Peacock, Mangaweka	W. Miller and Sons, Nelson A H. Machin, Nelson D T. A. Louisson, Nelson A
	Name of Contract.		Тавамаки, Vaitara Post-office	Wellanderon. Timber, Additions to south wing, Departmental Buildings Native School, Karioi Electric-light installation, Government House, Wellington Additions to south wing, Departmental Buildings Construction and erection of Hydraulic-lift, Government Printing Office Cast-iron Columns, New Library, Parliamentary Buildings Shafting, &c., Government Printing-office Terra-cotta Blocks, New Library, Parliamentary Buildings	Timber and Joinery, Porirua Asylum Supply of Flooring, New Library, Parliamentary Buildings New Additions Completion, Parliament Buildings Timber and Joinery, Porirua Asylum Courthouse, Palmerston North.	Nelson. Nelson.
		Native School, Whirinaki	Taranaki. Alterations and additions, Waitara Post-office Police-station, Opunake Manaia Hawke's Bay	Timber, Additions to south v Native School, Karioi Electric-light installation, G Construction and erection of Gast-iron Columns, New Lit Shafting, &c., Government I Terra-cotta Blocks, New Lib	Timber and Joinery, Porirua Asylum Supply of Flooring, New Library, Pa New Additions Completion, Parliame Timber and Joinery, Porirua Asylum Courthouse, Palmerston North	New Briok Dormitories, Nelson Asylum Strong-room, Lands Registry Office, Nelson Painting, Departmental Buildings, Nelson
	Date of Contract.	Feb. 16, 1898 April 1, April 13, Sept. 21, Sept. 9, Nov. 28, Dec. 22, Dec. 23, Jan. 25, 1899 March 25,	Sept. 2, 1898 Sept. 22, " Sept. 22, " April 16, 1898	April 14, 1897 Oct. 18, " Feb. 3, 1898 Jan. 20, " Feb. 17, " April 7, 1898 April 16, " May 3, "	June 16, 1898 Oct. 4, " Oct. 9, " March 3, 1899 May 4, 1898 Feb. 24, 1899	Mar. 28, 1898 Nov. 12, " Feb. 17, 1899
	13—D.	1.				