

APPENDIX D—continued.

STATEMENT of SLEEPER CONTRACTS CURRENT on 1st April, 1901, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
SOUTH ISLAND—continued.								
WESTLAND DISTRICT—continued.								
20 May, 1901	J. Burley	Reefton	500 silver-pine	s. d. 3 3	Reefton Station	20 Aug., 1901	500	25 Oct., 1901.
13 Sept., "	D. Ross	Ikamatua	500 ditto	3 3	Ikamatua	13 Nov., "	500	22 Nov., "
27 Aug., "	T. Magee	Ngahere	500 "	3 3	Ngahere	27 Oct., "	500	24 Dec., "
3 Mar., "	M. McLoughlin	"	600 "	3 0	"	3 July, "	439	"
4 Oct., "	J. O'Flaherty	Dillmanstown	500 "	3 3	Kumara	30 Nov., "	500	12 Nov., 1901.
29 May, "	A. Johnston	Te Kōinga	1,000 "	3 3	Te Kōinga	29 Aug., "	1,000	7 Feb., "
27 Aug., "	J. Maloney	Woodstock	500 "	3 3	Hokitika Wharf	27 Oct., "	500	20 Dec., "
13 Sept., "	A. Greig	Kotuku	500 "	3 3	Craig's Siding	13 Nov., "	500	27 Nov., "
5 Aug., "	J. Craig	Craig's Siding	500 "	3 3	"	5 Oct., "	500	27 Nov., "
20 May, "	H. Haste	Kotuku	600 "	3 3	Kumara Station	20 Aug., "	600	27 Nov., "
16 July, "	W. Maloney	Greystone	500 totara	3 3	"	16 Oct., "	287	"
5 Aug., "	J. Bell	Moana	500 silver-pine	3 3	Moana Siding	5 Oct., "	500	10 Dec., 1901.
14 Dec., "	W. Smith	Hokitika	500 ditto	"	Hokitika	14 Dec., "	500	14 Dec., "
27 Aug., "	A. Hamilton	Kaibinu	500 "	3 3	Kaibinu Siding	27 Oct., "	500	23 Dec., "
27 Aug., "	J. Gilmer	Totara Flat	500 "	3 3	Ahaura	27 Oct., "	500	1 March, 1902.
27 Aug., "	J. Hyndman	Healey's Gully	500 "	3 3	Ngahere	27 Oct., "	500	3 Jan., "
3 April, "	S. Havill	Hokitika	500 "	3 0	"	3 June, "	500	1 Feb., "
26 June, "	P. Kealey	Kumara	500 "	3 3	Railway-line at Acre Creek	26 Aug., "	500	3 Jan., "
27 Aug., "	C. E. Fellows	Ross	500 "	3 3	Hokitika Wharf	27 Oct., "	500	24 March, "
23 Mar., "	D. O'Hara	Kumara	500 "	3 0	"	23 May, "	202	"
"	J. M. Hannah	Ngahere	5,000 totara	3 0	"	"	5,000	27 Aug., 1901.
"	Bebecca Barrow	Nelson Creek	3,000 silver-pine	3 3	"	"	3,000	2 Aug., "
"	Lake Brunner Sawmilling Co.	Moana	5,000 ditto	3 3	"	"	5,000	30 Oct., "
"	Baxter Bros.	Kokiri	5,000 "	3 3	"	"	5,000	31 July, "
"	Bowater and Bryan	Reefton	6,000 totara	3 3	"	"	6,000	28 Feb., 1902.
Various*	Sundry small contractors	Various	3,571 silver-pine	3 0	Various	Various	3,200	Orders for 371 cancelled.
"	"	"	10,247 ditto	3 3	"	"	10,216	"
"	"	"	576 totara	3 3	"	"	576	"

* Contracts entered into for supply of sleepers in lots of less than 500.