

APPENDIX D.

SCHEDULE of SLEEPER CONTRACTS CURRENT on 1st April, 1901, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1902, showing Deliveries to the latter Date.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
NORTH ISLAND. AUCKLAND DISTRICT.								
27 April, 1899	Olsen and Teko	Pororo-tarao	s. d. 2,000 totara	3 0	Waimeha..	16 May, 1900..	523	Determined.
25 Jan., 1900	C. H. Adams	"	2,000 "	3 0	"	25 Jan., 1901..	..	"
6 Mar., "	Martin Lee	"	2,000 "	3 0	"	6 Mar., "	2,132	17 Aug., 1901.
5 June, "	J. Johnson	Matauri Bay	5,000 puriri	3 0	Kawakawa	5 Dec., 1900..	3,115	In hand.
20 Aug., "	J. Russell	Kawakawa	500 totara	3 0	"	20 Nov., 1901..	307	Determined.
5 Sept., "	H. Currie	Makaraka	5,000 puriri	4 6	Gisborne ..	5 April, 1901..	..	Contract cancelled.
5 Oct., "	R. McMillan	Kaukapakapa	2,000 totara	3 3	Tabakeroa	5 July, "	2,000	6 Sept., 1901.
3 Nov., "	Ellis and Burnand	Otorohanga..	10,000 "	3 0	Mangapeehi	3 Mar., "	10,000	7 Oct., "
17 Dec., "	Tutahanga	Pororo-tarao	2,000 "	3 0	Waimeha	17 April, "	2,085	9 Oct., "
11 Jan., 1901	Ellis and Burnand	Otorohanga..	20,000 "	3 0	Ongarue ..	11 Jan., 1902..	4,199	In hand.
25 Jan., "	Geo. Burns	Ahuroa	2,000 "	3 3	Ahuroa ..	25 July, 1901..	2,000	4 Nov., 1901.
25 Feb., "	Ellis and Burnand	Otorohanga..	5,000 matai	2 9	Mangapeehi	"	2,707	In hand.
8 Mar., "	James Moir	Komokoriki	2,000 totara	3 3	Makarau ..	31 Dec., 1901 ..	1,000	21 Feb., 1902— Contract cancelled.
1 April, "	W. Ngawati	Kopunui	564 puriri	4 0	Kawakawa	20 Mar., 1902 ..	564	20 Mar., 1902.
4 April, "	John Paul	Puhai	1,000 totara	3 3	Ahuroa ..	31 Dec., 1901 ..	1,000	— Jan., "
10 April, "	C. Straka	Tabakeroa	829 "	3 3	Tabakeroa	14 May, "	829	14 May, "
10 April, "	Lane and Brown	Totara North	1,154 puriri	3 11	Opua	17 Aug., "	1,154	17 Aug., "
25 April, "	T. H. Reynolds	Pororo-tarao	2,000 totara	3 0	Ongarue ..	25 Oct., "	1,811	"
16 May, "	W. Simcock	Kaukapakapa	500 "	3 3	Tabakeroa	16 Aug., "	500	23 Aug., "
8 June, "	R. McMillan	"	2,000 "	3 3	"	12 Aug., "	2,000	21 Dec., "
24 June, "	McLennan and Pettit	Pororo-tarao	1,000 "	3 0	Paraketu ..	24 Dec., "	..	Contract cancelled.
31 Aug., "	W. Simcock	Kaukapakapa	500 "	3 3	Tabakeroa	30 Nov., "	500	10 Dec., 1901.
26 Oct., "	N. Faithful	Kirikiri	198 puriri	4 0	Kawakawa	26 Oct., "	198	"
11 Dec., "	Geo. Burns	Ahuroa	1,000 totara	3 3	Ahuroa ..	11 Mar., 1902..	..	"
11 Dec., "	R. McMillan	Kaukapakapa	500 "	3 3	Tabakeroa	11 Mar., "	500	"
11 Dec., "	W. Simcock	"	500 "	3 3	"	11 Mar., "	..	"
20 Mar., 1902	W. Ngawati	Kopunui	1,768 "	3 3	Kawakawa	20 Mar., "	1,768	20 Mar., 1902.
Various ..	Sundry small contractors	Various	943 puriri { 1,346 totara	Various	Various ..	Various	943 1,469	31 Mar., 1902.
STRATFORD DISTRICT.								
25 May, 1901	Taranaki Sawmillers' Co-operative Association (Limited)	Stratford	11,000 rimu..	2 9	Stratford ..	30 Nov., 1901..	6,785	Balance of order cancelled.
29 May, "	F. C. Hills	Ngaire	2,000 rimu or matai	2 8	Skinner Road Station	29 Sept., "	1,180	Ditto.
29 May, "	Webber and Ellis	Stratford	500 rimu or matai	2 8	Stratford-Toko line	31 Aug., "	500	30 Nov., 1901.
29 May, "	John Jago	Midhurst	500 rimu ..	2 6	Midhurst Railway-station	..	526	20 Aug., "