

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT ON 1st April, 1901, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
SOUTH ISLAND—continued.								
WESTLAND DISTRICT—continued.								
3 April, 1901	Isaac Bryan ..	Ngahere ..	507 silver-pine	s. d. 3 0	Ngahere ..	3 April, 1901 ..	507	3 April, 1901.
27 Aug., "	J. M. Hannah ..	" ..	500 ditto	3 3	Ikamatua ..	27 Oct., "	500	27 Aug., "
19 Sept., "	J. M. Hannah ..	" ..	500 "	3 3	Ngahere ..	31 Oct., "	500	19 Oct., "
13 July, 1900	W. Punch ..	Ross ..	1,000 "	3 0	" ..	13 Oct., "	200	Balance of order cancelled.
13 July, "	W. Muir ..	" ..	800 "	3 0	Hokitika ..	13 Oct., "	518	Ditto.
23 Jan., 1901	H. Hearn ..	Hokitika ..	500 "	3 0	" ..	23 April, "	500	15 April, 1901.
5 Aug., "	H. Hearn ..	" ..	500 "	3 3	Kaitiaki Siding	5 Oct., "	500	1 Feb., 1902.
21 Dec., "	R. Lee ..	Kumara ..	500 "	3 0	" ..	21 Mar., "	257	Balance of order cancelled.
25 April, "	Lake Brunner Sawmilling Company ..	Moana ..	831 "	3 0	" ..	25 April, "	831	25 April, 1901.
14 Jan., "	J. W. Patterson ..	Reefton ..	1,000 "	3 0	" ..	14 April, "	850	Balance of order cancelled.
25 Feb., "	H. Stewart ..	Hokitika ..	1,000 "	3 0	" ..	25 May, "	496	Ditto.
12 Feb., "	A. A. Stewart ..	Greymouth ..	500 "	3 0	" ..	30 April, "	500	15 July, 1901.
30 Jan., "	Rebecca Barrow ..	Nelson Creek ..	2,000 "	3 0	Ngahere ..	30 April, "	2,000	29 May, "
13 Sept., "	Rebecca Barrow ..	" ..	500 "	3 3	" ..	13 Nov., "	500	28 Oct., "
5 Aug., "	Rebecca Barrow ..	" ..	500 "	3 3	" ..	5 Oct., "	500	10 Aug., "
2 May, "	Stratford, Blair, and Co. ..	Greymouth ..	1,000 totara	3 0	" ..	2 June, "	716	" ..
2 May, "	Stratford, Blair, and Co. ..	" ..	1,000 silver-pine	3 0	" ..	2 June, "	1,000	17 Sept., 1901.
2 May, "	J. Marshall ..	Totara Flat ..	5,000 ditto	3 0	Totara Flat ..	2 July, "	5,000	5 July, "
25 Sept., "	J. Marshall ..	" ..	500 "	3 3	" ..	31 Oct., "	500	1 Oct., "
15 April, "	Baxter Brothers ..	Kokiri ..	5,000 "	3 0	" ..	15 June, "	5,000	13 May, "
6 May, "	J. Craig ..	Craig's Siding ..	500 "	3 0	" ..	6 Aug., "	500	14 May, "
6 June, "	J. Craig ..	" ..	500 "	3 3	Ngahere Railway-siding	6 Aug., "	500	17 July, "
23 Mar., "	Geo. Stanton ..	Ahaura ..	2,000 totara	3 0	" ..	23 May, "	1,604	Balance of order cancelled.
7 Mar., "	W. H. Frankpitt ..	Ngahere ..	500 silver-pine	3 0	" ..	7 June, "	77	Ditto.
11 Mar., "	Kettle Bros. ..	Greymouth ..	5,000 black-pine	2 6	Maia ..	2 June, "	1,479	" ..
20 May, "	Kettle Bros. ..	Greymouth ..	500 silver-pine	3 3	Ikamatua ..	20 July, "	500	19 June, 1901.
10 April, "	Bowater and Bryan ..	Reefton ..	3,500 totara	3 0	" ..	10 June, "	3,500	27 Aug., "
4 June, "	C. Dobson ..	Kotuku ..	500 silver-pine	3 3	Craig's Siding	4 June, "	500	4 June, "
26 June, "	R. Andrews ..	Marsden ..	500 ditto	3 3	Kumara Railway-station	26 Sept., "	500	28 Aug., "
29 May, "	J. Hunt ..	Totara Flat ..	2,000 "	3 3	Totara Flat ..	29 Nov., "	2,000	27 Mar., 1902.