

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT on 1st April, 1902, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
NORTH ISLAND—continued.								
HUNTERVILLE DISTRICT.								
23 Mar., 1900	G. D. Torrey ..	Utiku	1,000 totara	s. d. 3 6	Pawerawera	Not specified ..	..	Order cancelled. 8 Sept., 1902.
10 April, "	T. O'Sullivan ..	"	1,000 "	3 6	"	"	1,034	As completed. 24 Jan., 1903.
9 June, "	J. Woolston ..	"	500 "	3 6	"	"	207	"
10 Sept., "	R. Franklin ..	"	1,000 "	3 6	"	"	1,168	"
12 Dec., "	Manawatu Timber Com- pany	Feilding	5,000 "	3 6	Mangaweka	31 Mar., 1901 ..	2,633	"
29 Dec., "	W. Murray ..	Maharahara	12,000 "	3 6	"	31 Mar., "	12,307	13 May, 1902.
29 Dec., "	Duncan Corbett ..	Mangaweka	1,000 "	3 6	Pawerawera	31 Mar., "	929	As completed.
29 Dec., "	E. Andresen ..	"	5,000 "	3 6	Mangaweka	31 Mar., "	5,152	8 Sept., 1902.
21 Jan., 1901	Dixon Bros. ..	"	2,000 "	3 6	Utiku	31 Dec., "	2,177	11 Aug., "
18 July, "	H. Ross ..	Utiku	500 "	3 6	"	Not specified ..	570	17 April, "
6 Aug., "	J. F. Matthews ..	Mangaweka	1,000 "	3 6	"	31 Jan., 1902 ..	882	As completed.
28 Aug., "	R. Print ..	Utiku	1,000 "	3 6	"	Not specified ..	983	"
Various	Sundry small contractors	Various	4,400 "	3 6	"	"	4,206	"
SOUTH ISLAND.								
NELSON.								
6 Dec., 1901	H. Baigent ..	Nelson	1,500 black- birch	s. d. 3 0	Motupiko	Not fixed ..	1,503	23 April, 1902.
6 Dec., "	F. Mead, jun.	Motupiko	{ 1,000 matai 500 black- birch }	3 0	"	"	1,500	16 June, "
24 Mar. 1903	R. Drew ..	Wangapeka..	500 matai	3 0	"	"	..	"
WESTLAND DISTRICT.								
23 Mar., 1901	D. O'Hara ..	Kumara	500 silver- pine	s. d. 3 0	Kumara Railway-station	23 May, 1901 ..	440	"
3 April, "	G. F. Stewart..	Greymouth..	500 ditto	3 0	"	3 June, "	38	Balance of orde cancelled.
3 April, "	M. McLoughlin	Ngahere	600 "	3 0	"	3 July, "	439	Ditto.
30 April, "	D. O'Brien ..	"	800 "	3 0	"	30 June, "	800	24 May, 1902.
2 May, "	W. Weir ..	Twelve-mile	1,000 totara	3 0	"	2 Aug., "	694	"
2 May, "	Stratford, Blair, and Co.	Greymouth..	1,000 "	3 0	"	2 June, "	1,000	27 Nov., 1902.
6 May, "	S. R. Harris ..	Greenstone ..	2,000 silver- pine	3 0	Kumara Railway-station	6 Sept., "	2,000	2 April, "