

APPENDIX C.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1903, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1904.

Date of Contract.	Lines of Railway and Branches.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
RAILWAYS.						
May 6, 1902	Kawakawa-Grahamtown	Whangarei Bridge	April 17, 1903	Oct. 29, 1903	£ 6,788 3 3	d. 3
July 4, 1901	Paeroa-Waih	Ohinemuri Bridge	Feb. 13, 1903	..	8,771 15 11	0
Feb. 9, 1904	..	Ohinemuri Bridges, 2 and 3 Superstructure	May 2, 1905	..	3,540 0 0	0
Oct. 25, 1902	Gisborne-Karakara	Waipaea Bridge	March 15, 1904	..	6,885 0 0	0
March 22, 1903	Stratford-Kawakawa	Surfacemen's Cottages	July 23, 1903	Aug. 5, 1903	649 18 0	0
May 8, 1901	Marton-Tē Awamutu, N.E.	Taumarunui Bridge	Feb. 3, 1904	Dec. 23, "	11,500 9 0	0
June 8, 1903	..	Whakapapa Bridges	Aug. 2, 1904	..	6,184 4 3	3
May 8, 1901	Marton-Tē Awamutu, S.E.	One 22 ft. 6 in. Steel-girder Span for Hautapu River Bridge	Sept. 3, 1902	Oct. 30, 1902	1,180 0 0	0
Oct. 19, 1903	..	Taihape Station-buildings	July 16, 1904	..	1,245 6 0	0
Feb. 8, 1904	..	9 Cottages, Taihape	July 16, 1904	..	3,483 0 0	0
March 20, 1903	Blenheim-Waipara, S.E.	6 Platelayers' Cottages	July 31, 1903	July 31, 1903	1,495 0 0	0
Sept. 11, 1902	..	Hurunui Bridge	May 30, 1904	..	3,598 17 0	0
June 4, 1903	..	Cylinders, Hurunui Bridge	July 11, 1903	July 11, 1903	310 17 1	1
Nov. 18, "	Midland (Motupiko-Tadmor)	Moteka Bridge	Nov. 23, "	Mar. 22, 1904	8,681 18 0	0
Jan. 12, "	..	Land plan Survey	March 31, 1904	June 30, 1903	165 0 0	0
Sept. 17, 1902	..	Inangahua Bridge (near Reefton)	Feb. 1, 1904	..	6,394 10 0	0
Dec. 4, "	..	Patterson's Creek Viaduct (at Landing)	Oct. 26, 1902	..	6,852 0 10	10
Feb. 12, 1901	..	Staircase Viaduct and Broken River Bridge	Oct. 15, 1902	April 9, 1903	11,082 8 6	6
Oct. 12, 1903	..	..	Oct. 12, 1905	..	26,269 7 0	0
Sept. 1, 1902	Ngahere-Blackball	Ngahere Bridge	April 9, 1904	..	23,331 3 11	11
Aug. 21, "	Grey mouth-Hokitika (extension to Ross)	Hokitika Bridge	April 12, "	..	26,541 10 1	1
Feb. 18, 1903	Otago Central	Timber for Staging Poolburn Viaduct	April 8, 1903	April 8, 1903	411 6 3	3
April 27, "	..	Ironbark Timber	July 7, "	Aug. 14, "	453 2 6	6
June 11, "	..	Timber for Staging, Manuherekia Bridge	June 25, "	July 3, "	237 10 0	0
Dec. 23, "	..	Station-buildings, Ophir and Lauder	May 23, 1904	..	2,477 0 0	0
March 10, 1904	Heriot Extension	Edies	Aug. 3, 1903	..	1,485 0 0	0
June 18, 1902	Riversdale-Switzerland	Mataura Bridge	May 25, 1903	Feb. 22, 1904	4,799 18 6	6
Feb. 1, 1904	Cadlin's-Seaward Bush	Station-buildings, Cadlin's River	April 11, 1904	..	527 10 11	11
Dec. 23, 1902	Orepuki-Waian	Waihoaka Station-buildings	May 10, 1903	July 7, 1903	903 8 0	0
June 19, 1903	Permanent-way, Rails	85 Sets Points and Crossings	Jan. 1, 1904	..	1,010 0 0	0
April 27, "	..	3,000 Ironbark Sleepers	July 7, 1903	Aug. 14, 1903	453 2 6	6