A.PPENDIX C—continued.

SCHEDULE of Contracts current on the 1st April, 1903, and Contracts entered into by the Public Works Department during the Year ended 31st March. 1904—continued.

Remarks.	Assigned to Kusabs	torua. Ditto.		
Amount of Contract.	£ s. d. 162 0 0 499 15 0 3,080 0 0 3,490 0 0 3,490 0 0 3,49 16 8 262 0 0 212 0 0 212 0 0 203 5 4 203 5 4 203 6 696 10 0	773 18 0 542 7 5 688 15 0 266 0 0 618 0 0 320 0 0 199 0 0	2,170 16 7 4,743 15 9 225 15 0 215 8	436 7 8 457 0 0 1,950 0 0
Date Contract was completed.	Aug. 6, 1908 April 15, " Mar. 4, " June 20, " Aug. 7, " July 7, " July 7, " July 8, " Aug. 21, " Sept. 19, " Nov. 5, 1908 Dec. 22, "	April 9, 1904 Jan. 30, " Mar. 4, " Apl. 28, " Apl. 9, "	July 11, 1903 May 18, 1903 Aug. 20, "	May 22, 1903 Jan. 18, 1904
Contract to be completed.	7, 1902 27, 1908 27, 7 9, 7 6, 7 20, 7 29, 7 11, 7 11, 7 11, 7 4, 1904	4, 25, 1903 25, 1903 26, 1904 19, "	1, 1903 26, " 30, "	23, 1903 11, 24, 1904 9, 1904
	Here Apple A	May Dec. Dec. Jao. April May June	April Aug. April July	April Aug. Feb. May
Name of Contractor.	PUBLIC BUILDINGS. Beaney and Sons, Auckland F. Moody, Whakatane Palmer and Judge, Waini J. H. Moir, Opetki C. H. Frankham, Auckland H. Hennkham, Auckland H. M. Lane and Sons, Totara North Morrison Bros., Gisborne B. Morris, Auckland B. Morris, Auckland James McIntyre, Onehunga Fotts and Hardy, Cambridge T. M. Lane and Sons, Ivara North B. Morris, Auckland T. M. Lanes and Sons, Totara North Salmon and Powick, Hamilton.	Salmon and Powick, Hamilton T. Rickett, Te Awamutu T. E. Palmer, Waihi T. M. Solloway, Devonport W. Gook and Son, Waimate North J. E. Guthrie, Auckland W. Cook and Son, Waimate North	Cooper and Son, Napier Bull Bros., Napier Yulli and Frame, Napier T. Gole, Woodville	A. R. Burrell, Hawera Boon Bros., New Plymouth E. Hooker, New Plymouth Cliff Bros. New Plymouth
Name of Contract.		:::::::	::::	::::
	AUCKLAND. Steel cell-doors, Mount Eden Gaoi, Auckland Native School, Residence, Te Teko Native School, Residence, Paeroa Native School, Te Kaha Additions, &c., to Sanatorium, Cambridge Additions, &c., Police station, Ponsonby Teacher's Cottage, Kenana Native School Repairs, &c., Departmental Buildings, Gisborne Repairs, &c., Departmental Buildings, Gisborne Repairs, &c., Departmental Buildings, Gisborne Renoval of Post-office, Pahi Iron Staircase and Railings, Mount Eden Gaol, Auckland Additions to Native School, Taumarumui Cottage, Cable Station, Doubtless Bay Native School, Oruanui.	Native School, Waitahunia Police-quarters, Te Awamutu Police-quarters, Waihi Fumigating shed, Auckland Native School, Kaingahoa Native School, Tupuaparuru Native School, Oramahoe	Post-office, Napier (Spit) Government Buildings, Napier Alterations, &c., Police-sergeant's Residence, Napier Alterations, &c., Police-station, Woodville	Post-office, Kaponga Post-office, Urenui Post-office, Urenui Native Hosteire, New Plymouth
Date of Contract.	June 25, 1902 Dec. 3, Dec. 29, Dec. 19, Jan. 10, Feb. 26, April 28, June 12, June 12, Aug. 66, Aug. 26,	Aug. 26, "Sept. 1, "Sept. 1, "Sept. 1, "Sept. 1, "John Dec. 5, 1904 Feb. 5, "March 17, "	Sept. 12, 1902 Dec. 2, Jan. 30, 1903 May 21,	Jan. 23, 1903 May 29, " Aug. 29, " Web. 9, 1904