

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT on 1st April, 1903, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
— April, 1903	J. Murdoch	Kumara	250 silver-pine	s. d. 3 3	Kumara Railway-station	..	250	May, 1903.
25 May,	Emily Lawson	"	300 ditto	3 3	"	30 June, 1903..	300	8 July, "
25 May,	G. Hunt	"	475 "	3 3	"	31 July, "	475	4 July, "
29 May,	G. Gibson	"	500 "	3 3	"	30 June, "	..	Order cancelled.
29 May,	C. W. Murtha	"	200 "	3 3	"	30 June, "	105	Balance cancelled
13 June,	W. Stephens	Rimu	250 "	3 3	Hokitika Wharf	..	156	..
18 June,	Stratford and Blair	Greymouth	500 "	3 3	Greymouth	..	500	18 June, 1903.
22 June,	C. P. Lausten	Red Jack's	500 "	3 3	Ngahere Station	..	500	16 Jan., 1904.
24 June,	J. Baxter	Kokiri	500 "	3 3	Baxter's Siding	..	500	24 June, 1903.
25 June,	J. Craig	"	500 "	3 3	"	30 June, "	500	25 June, "
27 June,	W. A. Lawson	Kumara	350 "	3 3	Kumara Station	..	350	16 Oct., "
29 June,	S. Dixon	Stafford	300 "	3 3	Stafford Siding	..	..	Order cancelled.
20 July,	J. Linklater	"	500 "	3 3	Awatuna Siding	30 July, "	500	3 Oct., 1903.
29 July,	J. Dixon	"	500 "	3 3	Stafford Siding	31 Oct., "	500	17 Nov., "
29 July,	H. Linklater	"	500 "	3 3	"	31 Oct., "	500	3 Oct., "
29 July,	G. Balimi	Kokiri	313 "	3 3	Baxter's Siding	31 July, "	313	29 July, "
30 July,	W. Mason	Ross	500 "	3 3	Hokitika Wharf	30 Sept., "	500	17 Dec., "
5 Aug.,	Stratford and Blair	Greymouth	388 "	3 3	Greymouth	31 July, "	388	30 July, "
12 Aug.,	F. Fletcher	Nelson Creek	282 "	3 3	Ngahere Station	5 Aug., "	282	5 Aug., "
14 Aug.,	W. Hegau	Arakura	300 "	3 3	Kahinu Siding	30 Sept., "	..	Order cancelled.
25 Aug.,	G. Stewart	Cobden	500 "	3 3	Greymouth	30 Sept., "	..	Ditto.
25 Aug.,	D. O'Brien	Ngahere	500 "	3 3	"	30 Sept., "	..	"
2 Sept.,	J. Wisbey	"	500 "	3 3	Ngahere Station	30 Sept., "	..	"
2 Sept.,	W. G. Stuart	Kumara	500 "	3 3	"	30 Sept., "	..	"
2 Sept.,	F. W. Beirne	Ngahere	250 "	3 3	Ngahere Station	31 Oct., "	500	23 Dec., 1903.
3 Sept.,	W. Learmont	Kanieri	500 "	3 3	Hokitika Wharf	31 Oct., "	250	28 Oct., "
8 Sept.,	G. Searle	Okarito	500 "	3 3	Hokitika Wharf	30 Sept., "	..	Order cancelled.
10 Sept.,	Thomas Rogers	Ngahere	500 "	3 3	Ngahere Station	31 Oct., "	..	..
12 Sept.,	F. C. Gosling	Ngahere	439 "	3 3	Ngahere Station	31 Oct., "	439	Order cancelled.
17 Sept.,	P. Johnson	Abakura	500 "	3 3	Anaura Station	31 Oct., "	500	28 Oct., 1903.
19 Sept.,	W. H. Batson	Walho Gorge	500 "	3 3	Hokitika Wharf	31 Oct., "	..	23 Jan., 1904.
24 Sept.,	M. McLoughlin	No Town	500 "	3 3	Ngahere Station	31 Oct., "	..	..
17 Oct.,	G. H. Lawson	Kumara	500 "	3 3	Kumara Station	30 Nov., "	500	23 Dec., 1903.
							500	14 Mar., 1904.

SOUTH ISLAND—continued.

WESTLAND DISTRICT.