

APPENDIX C.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1909, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1910.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
RAILWAYS.							
Feb. 10, 1909	Kawakawa-Grahamtown	Three Platelayers' Cottages, Ramarama	H. G. Foster	June 10, 1909	June 19, 1909	£ 1,219 0 0	s. d.
" 25, "	"	Grahamtown Wharf	D. McLean and Co.	Feb. 25, 1911	"	17,675 0 0	
" 25, "	"	Supply of Ironbark Telephone-poles	J. W. Wallace and Co.	Aug. 25, 1909	"	354 5 0	
Mar. 25, "	"	Station Buildings, Towai	H. G. Foster	June 25, "	Aug. 7, 1909	602 0 0	
April 26, "	"	Supply of Hardwood Timber for Bridges	S. Brown (Limited)	Oct. 26, "	Oct. 26, "	936 15 1	
Mar. 13, 1908	North Auckland	Land Plan Survey	A. L. Foster	Aug. 13, 1908	"	253 15 0	
April 29, "	"	Hardwood Timber for Bridges	J. W. Wallace and Co.	Oct. 29, "	June 10, 1909	1,510 4 11	
Oct. 19, "	"	Erection of Te Hana Bridge and Wharf	Brown and Sons	July 19, 1909	"	1,618 1 6	
Aug. 4, "	"	Te Hana Station Buildings	W. Brown and Sons	Dec. 4, "	Dec. 20, 1909	509 14 11	
Nov. 16, 1907	Gisborne-Rotorua	Erection of Waikohu Bridges	P. McLaughlin and Co.	Sept. 16, 1908	April 30, "	8,174 12 6	
Feb. 12, 1910	"	Otoko Viaduct	G. W. Griffiths and Co.	May 12, 1911	"	11,773 0 0	
" 8, 1909	Stratford-Ongarue	Kiote Station Buildings	A. B. Burrell	June 8, 1909	June 26, 1909	866 0 0	
June 24, "	"	Supply of Hardwood Piles and Timber	S. Brown (Limited)	Sept. 24, "	Dec. 15, "	216 0 8	
Dec. 8, "	"	Te Wera Station-buildings	J. W. Boon	April 8, 1910	"	1,700 0 0	
May 28, "	Blenheim-Waipara (North End)	Supply of Hardwood Timber for Flaxbourne Bridges	E. F. Broad	Sept. 28, 1909	Nov. 6, 1909	407 3 10	
Aug. 6, "	"	Kaparu Station Buildings	Ward and Sons	Nov. 6, "	Mar. 24, 1910	697 13 7	
Oct. 11, "	"	Platelayers' Cottages, Hauwai and Ward	Bythell and Co.	Jan. 11, 1910	"	845 0 0	
" 11, "	"	Erection of Flaxbourne Bridges	B. Garham	Feb. 11, "	"	474 11 8	
Jan. 8, 1910	"	Hauwai Station Buildings	Bythell and Co.	May 8, "	"	623 13 0	
Feb. 26, 1909	" (South End)	Platelayers' Cottages, McKenzie Section	Hardie and Thomson	May 26, 1909	July 29, 1909	875 0 0	
May 19, "	"	Waiau-a Bridge	G. M. Fraser	Nov. 19, 1910	"	20,467 4 0	
Jan. 6, 1910	"	Mina Station Buildings	H. Green	June 6, "	"	2,380 3 9	
Feb. 12, "	Midland (Reefton-Inangahua)	Supply of Hardwood Timber and Piles	S. Brown (Limited)	Aug. 12, "	"	622 19 9	
Aug. 1, 1907	" (Otira End)	Otira Tunnel	J. McLean and Sons	Aug. 1, 1912	"	599,794 0 0	
July 11, "	" (Broken River to Bealey)	Slover's Creek Viaduct	G. M. Fraser	Mar. 11, 1909	Feb. 11, 1910	21,451 3 0	
Feb. 10, 1909	"	Two Platelayers' Cottages, Cass Section	Paynter and Hamilton	May 10, "	May 10, 1909	1,043 12 0	
Mar. 8, 1910	"	Supply of Fencing Material, Cass Section	New Zealand Farmers' Co-operative Association of Canterbury (Limited)	May 31, 1910	"	298 19 2	
" 18, "	Westport-Inangahua	Land Plan Survey	C. Hastings Bridge	Aug. 18, "	"	135 0 0	
" 5, 1908	"	Erection of Orawaiti Bridges	H. Lange	Dec. 5, 1908	May 5, 1909	1,139 0 11	Assigned to S. and R. Atkinson.
" 3, "	Ngahere-Blackball	Soldier's and Ford's Creeks Bridges	W. G. Mount	July 16, "	"	1,713 9 10	
Jan. 22, 1909	"	Station Buildings, Ngahere	R. Mordaunt	May 22, 1909	Oct. 5, "	884 15 8	
" 10, 1910	"	Blackball (No. 3 Contract)	Kelsall and Son	" 10, 1910	"	1,410 11 6	
" 11, "	"	" and Cottage, Blackball (No. 2 Contract)	E. and W. Sweetman	" 11, "	"	779 2 0	
Feb. 21, "	Greymouth - Point Elizabeth	Five Platelayers' Cottages, Blackball	A. Cundy	June 21, "	"	1,202 17 6	
Sept. 21, 1908	"	Platelayer's Cottage, Dunollie	E. and W. Sweetman	Dec. 19, 1908	April 14, 1909	398 7 6	