

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1909, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1910—continued.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks
						£ s. d.	
Jan. 4, 1910	Greymouth—Point Elizabeth	Supply of Hardwood Timber for Bridges	J. W. Wallace and Co.	July 4, 1910	..	601 7 10	
Mar. 15, "	"	"	Millar's West Australian Hardwood Company (Limited)	Sept. 15, "	..	1,140 4 7	
Aug. 17, 1908	Lawrence—Roxburgh	Erection of Bridges, Bowler's Creek Section..	W. Rhodes and Son	Aug. 7, 1909	July 5, 1909.	397 2 3	
April 26, 1909	"	Station Buildings, Evan's Flat and Bowler's Creek	"	" 26, "	Sept. 22, "	566 0 9	
Sept. 22, 1908	Catlin's—Waimahaka	Officers' Cottage, Waimahaka	H. Morris	Dec. 22, 1908	May 3, "	431 9 0	
Jan. 9, 1909	"	Goods-shed, Houipapa	J. Barry	April 9, 1909	April 3, "	235 17 0	
Feb. 19, "	"	Platelay's Cottage, Papatupu	A. McNeil	May 19, "	May 24, "	419 18 6	
Oct. 14, "	"	"	R. Templeton	Jan. 14, 1910	Dec. 21, "	278 6 4	
May, 8, 1908	Gore—Waikaka	Land Plan Survey	N. and E. S. Paterson	Nov. 8, 1908	May 28, "	135 0 0	
Dec. 11, "	Riversdale—Switzers	Station Buildings	T. Rhodes and Son	April 11, 1909	Sept. 30, "	1,701 7 6	
Oct. 15, 1909	"	No. 2 Contract	Henderson and Gerrie	Feb. 15, 1910	..	3,670 13 0	
July 2, 1908	Orepuki—Waiau	Te Tua	E. W. Bone	Dec. 2, 1908	July 8, 1909.	877 8 0	
April 22, 1909	"	Tuatapere	Shields and Andrews	Oct. 22, 1909	Mar. 28, 1910	4,462 11 7	
Jan. 5, 1910	"	Erection of 2,000-Gallon Tank and Stand, Tuatapere	W. Rhodes and Son	Feb. 16, 1910	Mar. 7, "	236 7 6	
Feb. 25, 1909	Various Lines	Supply of Ironbark Telephone-poles	Richardson and Blair	Aug. 25, 1909	..	2,031 5 11	
Sept. 21, "	"	Manufacture of Rivets	J. and A. Anderson	Dec. 21, "	Dec. 16, 1909	361 0 0	

RAILWAYS—continued.