

# APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1911, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1912—continued.

Date of Contract.	Name of Contract.	Contractor's Name and Address.	Date for Completion.	Date of Completion.	Amount of Contract.	Amount of Extras and Reductions to be added to or deducted from Amount of Contract.
NELSON.						
Jan. 4, 1909	Mokihinui River Bridge	Freeman and Griffiths, Westport..	July 4, 1910	Oct. 19, 1911	£ 3,801 13 3	Extras for cylinders and piers, £2,839 1s.
Mar. 27, 1911	Metalling Road, Mokihinui to Little Wanganui ..	Davis, Fraser, and Hyndman, St. Helens, Westport.	Aug. 27, 1911	..	1,644 2 6	
May 8, "	Mokihinui to Little Wanganui Road, No. 2 Road-metalling	H. Langlands and E. Morris, St. Helens, Westport	Sept. 8, "	..	820 18 9	
Nov. 17, "	Mokihinui River Bridge (approaches)	Flight and McMaster, Nikau	Jan. 25, 1912	..	224 15 0	
" 17, "	Glasseve Creek Bridge	Hill, L., Little Wanganui	" 17, "	..	259 1 7	
Jan. 10, 1912	Mokihinui - Little Wanganui Road No. 2 Formation Contract	Flight and McMaster, Nikau	May 10, "	..	440 0 0	
" 12, "	Maruia River Bridge	Atkinson, S. R., Westport	Sept. 12, "	..	2,061 8 6	
" 18, "	Rai and Brown River Bridges (approaches)	McKenzie Carrying Company (Limited), Blenheim	April 18, "	..	497 15 11	
" 20, "	Mokihinui - Little Wanganui Road, No. 3 Formation	Smith, Fraser, and Hyndman, St. Helens, Westport	May 20, "	..	271 0 0	
" 20, "	" " " " No. 4 Formation	Ditto	" 20, "	..	268 0 0	
" 20, "	" " " " No. 5 Formation	Nelsen and Merchant, Te Namu..	" 20, "	..	354 0 0	
Mar. 7, "	Matakitaka River Suspension Stock Bridge, Murchison Country	Sigley, J., Greymouth	Sept. 7, "	..	419 9 0	
Feb. 27, "	Mangles River-bridge (2 ft. Suspension Bridge)	Downie Bros., Murchison	Aug. 27, "	..	385 12 10	
" 27, "	Blackwater River Road Bridge	" "	" 27, "	..	459 10 0	
Mar. 20, "	Little Hope River Road Bridge	Galbraith, S. M., Nelson	" 20, "	..	281 18 0	
WESTLAND.						
Mar. 15, 1910	Big Wanganui Bridge, South Westland	O'Donnell, J., Wellington	Mar. 15, 1912	..	7,908 4 7	
Jan. 11, 1912	South Approach, Big Wanganui Road Bridge ..	Haddock and Moye, Ross	July 11, "	..	989 0 0	
CANTERBURY.						
June 12, 1911	Bealey Gorge Road Bridge ..	Watson, Rhodes, and Son	April 12, 1912	..	1,192 11 0	
Jan. 16, 1912	Douglas Settlement, Road-metalling Yards Road	White, R., Waimate	Mar. 12, "	..	208 5 0	
" 16, "	" " Ritchie Road	" "	" 12, "	..	553 7 0	
" 16, "	" " Willow Road	Cochrane, W., Waimate	April 9, "	..	617 13 3	
OTAGO AND SOUTHLAND.						
Road Formation, Felling, Clearing, Forming, Metalling, &c.—						
Mar. 18, 1900	No. 3 Contract, Alton Survey District, Block VI, Sections 9 and 10 (Reserve for Landless Natives)	Withington, C., and Son, South Invercargill	Nov. 18, 1910	April 27, 1911	762 10 0	
Nov. 14, "	Road Formation and Bridge, Block XXIV, Invercargill Survey District, Waimatua-Mokatua Road	Ryan, Dwyer, and Son, South Invercargill..	Feb. 14, 1911	May 27, "	201 15 0	