

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1901, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1902—continued.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
					£ s. d.	
AUCKLAND.						
July 16, 1900	Additions, Maie Wing, Auckland Lunatic Asylum	Ferguson and Malcolm, Auckland	April 12, 1901	Aug. 31, 1901	8,983 14 0	
Nov. 1, "	Post-office, Hamilton	Guthrie and Braithwaite, Auckland	June 30, "	July 5, "	2,166 10 1	
Jan. 3, 1901	Post-office, Gisborne	W. Webb and Sons, Gisborne	Aug. 28, "	"	3,798 1 10	
Feb. 12, "	Native School and Teacher's Residence, Taumarunui	G. H. James, Onehunga	June 12, "	Oct. 2, 1901	665 0 0	
March 11, "	Native School and Teacher's House, Omarumutu	J. H. Moir, Opotiki	July 4, "	Oct. 14, "	660 0 0	
March 12, "	Caretaker's Residence, Post-office, Auckland	J. J. Holland, Auckland	June 11, "	July 20, "	580 0 0	
March 14, "	Lock-up and Matron's Quarters, Auckland	Robert Farrell, Auckland	Sept. 11, "	Jan. 31, 1902	1,761 0 0	
April 1, "	Native School and Teacher's Residence, Whareponga	G. S. Wood, Auckland	July 27, "	Sept. 4, 1901	645 0 0	
May 6, "	Post-office, Onehunga	William E. Hutchison, Auckland	Dec. 30, "	Feb. 3, 1902	1,898 0 0	
May 13, "	Native School, Whakarewarewa	T. H. Sloane, Rotorua	Sept. 7, "	Oct. 24, 1901	685 0 0	
May 17, "	Courthouse, Waihi	W. M. Hay, Thames	Sept. 7, "	Sept. 7, "	991 18 0	
May 3, "	Post-office, Tolago Bay	Mackrell and Colley, Gisborne	July 30, "	Oct. 7, "	408 2 0	
June 1, "	Native School, Kerepehi	William A. Spiers, Dargaville	Aug. 29, "	Sept. 4, "	403 2 10	
July 16, "	Public Works Store, Auckland	Alfred J. Smith, Thames	Nov. 11, "	Nov. 23, "	636 6 0	
Sept. 26, "	Removal of Native School, Taiharuru to Takahiwai	Charles H. Frankham, Auckland	Nov. 25, "	Dec. 14, "	459 0 0	
Oct. 5, "	Native School and Residence, Parewera	Austin Williams, Whangarei	Nov. 5, "	Jan. 16, 1902	227 0 0	
Nov. 20, "	Pacific Cable Station-buildings, Doubtless Bay	David Henderson, Ngaruawahia	March 12, 1902	"	677 0 0	
Dec. 17, "	Drill Hall and Gun-room, Auckland	C. H. Frankham, Auckland	May 12, "	"	4,779 0 0	
Jan. 7, 1902	"	John Davis, Auckland	May 4, "	"	4,391 19 7	
HAWKE'S BAY.						
Jan. 29, 1901	Additions to Wairoa Courthouse	P. Wilson, Wairoa	March 29, 1901	July 31, 1901	145 0 0	
April 2, "	Lineman's Residence, Tarawera	W. Ward, Napier	Aug. 27, "	Sept. 26, "	640 0 0	
April 29, "	Police Residence, Waipawa	John Adams, Waipawa	July 17, "	Oct. 31, "	606 8 0	
April 22, "	Painting, Papering, Renovating, and Repairs, Courthouse, Napier	Black and Clifton, Napier	Sept. 11, "	Sept. 12, "	259 0 0	
Sept. 22, "	Post-office, Weber	John L. Scott, Dannevirke	Dec. 7, "	Jan. 31, 1902	371 0 0	
TARANAKI.						
Sept. 25, 1900	Post-office, Opunake	John Ryan, Maniaia	Feb. 27, 1901	Mar. 24, 1902	1,103 8 0	
March 16, 1901	Post-office, Inglewood	A. A. Picket, New Plymouth	Aug. 27, "	Mar. 18, "	1,879 19 0	
March 28, "	Lock-up, &c., Hawera Police-station	William Lloyd, Eltham	May 20, "	July 13, 1901	225 6 8	
May 27, "	Courthouse, Opunake	John Ryan, Maniaia	Sept. 4, "	Nov. 1, "	573 12 0	
July 23, "	Sanitary Improvements, Government Buildings, New Plymouth	Robert Coleman, New Plymouth	Sept. 11, "	Feb. 4, 1902	465 0 0	
July 20, "	Post-office, Toko	N. J. King, Stratford	Oct. 11, "	Nov. 30, 1901	376 0 0	
Oct. 1, "	Alterations, Additions, and Repairs, Waitara Police-station	F. J. Brabant, Waitara	Nov. 18, "	Feb. 15, 1902	230 0 0	