

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1901, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1903—continued.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
AUCKLAND.						
Jan. 3, 1901	Post-office, Gisborne	W. Webb and Sons, Gisborne	Aug. 28, 1901	Oct. 11, 1902	£ 3,798 1 10	s. d.
Nov. 20, "	Native School and Residence, Patewa	David Henderson, Ngaurawahia	March 12, 1902	May 3, 1902	677 0 0	
Dec. 17, "	Pacific Cable Station-buildings, Doubtless Bay	C. H. Frankham, Auckland	May 12, "	June 17, "	4,779 0 0	
Jan. 7, 1902	Drill Hall and Gun-room, Auckland	John Davis, Auckland	May 4, "	Jan. 8, 1903	4,391 19 7	
April 17, "	Native School, Residence, Peria	T. Martin, Mongonui	July 9, "	Oct. 7, 1902	298 0 0	
March 25, "	Additions to Post-office, Waihi	T. E. Palmer, Waihi	May 11, "	July 22, "	229 12 6	
May 19, "	Alterations to Police-station, Port Awanui	C. L. Hansen, Port Awanui	July 8, "	Sept. 27, "	210 3 1	
May 20, "	Native School, Omaio	J. H. Moir, Opoiki	Sept. 6, "	Nov. 14, "	850 0 0	
May 13, "	Native School, Torere	James Larkin, Auckland	Sept. 6, "	Oct. 28, "	639 10 5	
May 19, "	Additions to Police-station, Kawhia	Lundon and Scott, Kawhia	Aug. 9, "	Aug. 14, "	297 18 0	
June 25, "	Steel Cell-doors, Mount Eden Gaol, Auckland	Beauey and Sons, Auckland	Dec. 7, "	"	162 0 0	
July 16, "	Post-office, Te Puke	J. C. Adams, Tauranga	Oct. 30, "	Dec. 3, 1902	558 0 0	
July 19, "	Post-office, Dargaville	W. A. Spiers, Dargaville	Nov. 8, "	Nov. 14, "	541 12 6	
July 22, "	Office for Customs and Harbourmaster, Onehunga	J. Smith, Onehunga	Sept. 15, "	Oct. 1, "	182 15 0	
Sept. 5, "	Police-station, Onehunga	G. H. James, Onehunga	Dec. 27, "	Jan. 21, 1903	509 0 0	
Aug. 25, "	Post-office, Paparoa	John Deverell, Paparoa	Nov. 12, "	Jan. 10, "	442 2 10	
Dec. 3, "	Native School, Residence, Te Teko	F. Moody, Whakatahe	Feb. 27, "	"	493 15 0	
Dec. 2, "	Native School, Residence, Paeroa	Palmer and Judge, Waihi	Feb. 27, "	"	387 17 0	
Dec. 2, "	Additions to Post-office, Raglan	C. J. Powick, Hamilton East	Feb. 5, "	Feb. 27, 1903	289 12 4	
Dec. 19, "	Native School, Te Kaha	J. H. Moir, Opoiki	April 9, "	"	950 0 0	
Jan. 10, "	Additions, &c., to Sanatorium, Cambridge	C. H. Frankham, Auckland	April 6, "	"	3,080 0 0	
Feb. 9, "	Additions, &c., Mount Albert Industrial School	C. H. Frankham, Auckland	April 30, "	"	885 0 0	
Feb. 26, "	Additions, &c., Police-station, Ponsonby	Mathieson and Ballock, Auckland	May 20, "	"	349 16 8	
HAWKE'S BAY.						
April 15, 1902	Native School, Whangara	Sanders and Atthow, Gisborne	Aug. 10, 1902	Aug. 26, 1902	832 0 0	
July 2, "	Police-station, Ormondville	A. J. Sabin, Takapau	Oct. 14, "	Nov. 22, "	517 6 8	
Sept. 12, "	Post-office, Napier (Spit)	Cooper and Son, Napier	April 1, 1903	"	2,170 16 7	
Oct. 6, "	Post-office, Norsewood	B. Hansen, Norsewood	Dec. 19, 1902	Jan. 18, 1903	343 16 10	
Oct. 17, "	Additions to Post-office, Waipukurau	John Adams, Waipawa	Dec. 9, "	Jan. 15, "	264 16 8	
Dec. 2, "	Government Buildings, Napier	Bull Bros., Napier	Aug. 26, 1903	"	4,743 15 9	
Jan. 30, 1903	Alterations, &c., Police-sergeant's Residence, Napier	Yull and Frame, Napier	April 30, "	"	225 15 0	
TARANAKI.						
April 17, 1902	Outbuildings, &c., Courthouse, Patea	J. McComisky, Patea	June 9, 1902	July 30, 1902	223 8 6	
April 19, "	Police-sergeant's Quarters, New Plymouth	H. Wallath, New Plymouth	Aug. 16, "	Sept. 4, "	570 0 0	
July 18, "	Additions to Post-office, Mania	Robertson and Cave, Okaiawa	Sept. 18, "	Oct. 30, "	290 0 0	
Aug. 22, "	Native School, Puniho	James Loveridge, Puniho	Nov. 23, "	Mar. 31, 1903	650 0 0	
Sept. 6, "	Police-station, Patea	George Boagay, Patea	Dec. 20, "	Mar. 17, "	650 0 0	
Jan. 23, 1903	Post-office, Kaponga	A. R. Burrell, Hawera	April 23, "	"	436 7 8	