

PARTICULARS OF DREDGES AT WORK OR IN COURSE OF CONSTRUCTION, furnished by the Inspectors of Mines for the Marlborough, Nelson, and West Coast Districts—continued.

C.—3.

60

Name of Company or Dredge.	Locality of Operations.	Stage of Operations.	Name of Dredgemaster.	Name of Engineer in Charge.	Designed by	Name of Secretary.	Date of Inspector's Visit, and Notes.
Nelson Creek ..	Nelson Creek ..	Working ..	A. R. Edmonds ..	A. Warne ..	Cuttien Bros. ..	W. Holsted ..	13/12/01: Dredge fully equipped, and regulations strictly observed.
Ford's Creek ..	Ford's Creek ..	Beached ..	G. Buchan ..	H. Green ..	" ..	K. S. Ramsay ..	Operations are recently suspended.
Grey River ..	Grey River ..	Working ..	C. Curtis ..	O. Curtis ..	F. W. Payne ..	G. S. Cray ..	Not visited since work was resumed under new company.
Grey River Extended ..	" ..	Standing ..	A. Crompton ..	" ..	" ..	T. Callender ..	10/10/01: Equipments not satisfactory.
North Beach ..	North Beach ..	Working ..	S. C. Fache ..	A. Latimer ..	Cuttien Bros. ..	L. G. Reeves ..	15/10/01: Pontoons ready for machinery.
Duke of Wellington ..	Grey River ..	Building pontoons ..	" ..	" ..	E. Roberts ..	D. Leslie ..	14/10/01: Pontoons nearly ready for launching.
Aldinga ..	Nelson Creek ..	Ready for machinery ..	" ..	" ..	F. W. Payne ..	" ..	Ready to start; erecting machinery.
Garibaldi ..	Moonlight Creek ..	Building pontoons ..	" ..	" ..	E. Roberts ..	J. M. Butt ..	14/12/01: Pontoons nearly ready for machinery.
Kangaroo ..	Red Jack's Creek ..	" ..	" ..	" ..	J. Bishop ..	" ..	14/12/01: Ready to start work. Rules served.
Shellback ..	Caledonia Creek ..	" ..	William Cormack ..	C. Clark ..	E. Roberts ..	J. A. Dugan ..	14/12/01: Fencing at well-hole and boat-hooks required.
Red Jack's ..	Red Jack's Creek ..	Working ..	E. Swan ..	" ..	Cuttien Bros. ..	E. Morton ..	4/11/01: Require winch-wheels covering, light-line and buoys for bow, hooks for boat and punt, and gangway over well-hole.
Leviathan ..	Saltwater Creek ..	" ..	D. Sutherland ..	H. E. Judd ..	F. W. Payne ..	H. F. M. Mercer ..	12/12/01: Generally overhauled and fairly well equipped.
Maori Queen ..	New River ..	" ..	J. Mailer ..	A. Cowie ..	Cuttien Bros. ..	B. Tyerman ..	12/12/01: All work suspended at present.
Maori King ..	" ..	Building ..	" ..	" ..	E. Roberts ..	W. K. Middleton ..	12/12/01: Standing.
Marsden No. 3 ..	" ..	" ..	" ..	" ..	Cuttien Bros. ..	G. H. McLean ..	Now working under new owners.
Marsden No. 1 ..	" ..	Standing ..	G. L. Tacon in charge ..	" ..	" ..	H. A. Bruce ..	12/12/01: Standing.
New River ..	" ..	" ..	" ..	" ..	J. Bishop ..	E. A. Wicks ..	12/12/01: Erecting machinery.
Cornwall ..	" ..	Erecting machinery ..	" ..	" ..	A. C. McGeorge ..	G. Duncan ..	" ..
Teremakau and Tributaries.	Teremakau River ..	Ready for machinery ..	J. G. Donaldson ..	C. Morrish ..	Cuttien Bros. ..	W. T. Monkman ..	14/6/01: Pontoons floated.
Greenstone Three-mile ..	Greenstone Creek ..	Working ..	" ..	" ..	" ..	N. O. White ..	12/12/01: Hooks and light-lines required in boat.
Greenstone Creek ..	" ..	" ..	W. Robertson ..	" ..	" ..	F. H. Labatt ..	12/12/01: Master promised to provide certain requirements.
Greenstone Gold ..	" ..	Ready for machinery ..	" ..	" ..	Leslie Reynolds ..	D. Larnach ..	28/10/01: Pontoons floated and ready for machinery.
Greenstone Junction ..	" ..	Working ..	J. Bennet ..	" ..	Cuttien Bros. ..	W. Bernard ..	12/12/01: Everything in a satisfactory condition.
Stafford-Waimea ..	Waimea Creek ..	" ..	F. Sutherland ..	" ..	F. W. Payne ..	C. C. Richards ..	25/10/01: Boat and light-lines and bow-fencing required.
Hauhau ..	Blue Spur, Hokitika ..	" ..	J. W. Cox ..	R. Williams ..	J. Bishop ..	J. W. Jack ..	22/10/01: Boat-hooks and well-fencing required.
Perry's Reward ..	Tucker Flat ..	Standing ..	" ..	" ..	E. Roberts ..	J. D. Lynch ..	22/10/01: Standing.
Woodstock ..	Hokitika River ..	Building ..	" ..	" ..	F. W. Payne ..	James Bond ..	22/10/01: Erecting machinery.
Hokitika River ..	" ..	Working ..	D. McGregor ..	" ..	Cuttien Bros. ..	W. Rollitt ..	22/10/01: Regulations all complied with.
Mahinapua Dry Dredge ..	Lake Mahinapua ..	Standing ..	J. Howat in charge ..	" ..	J. Bishop ..	J. W. Jack ..	22/10/01: Standing.
Great Woodstock ..	Shenandoah Creek ..	Placing machinery on pontoons ..	" ..	" ..	F. W. Payne ..	W. E. C. Reid ..	22/10/01: Erecting machinery.
Commissioner's Flat ..	Kanieri ..	Building pontoons ..	" ..	" ..	E. Roberts ..	H. A. Bruce ..	Pontoons nearly ready for launching.
Totara ..	Totara River ..	Standing ..	J. Crombie in charge ..	" ..	Cuttien Bros. ..	G. Ross ..	8/10/01: Still standing.
Day Dawn ..	Donnelly's Creek ..	Placing machinery on pontoons ..	" ..	" ..	" ..	W. Holsted ..	8/10/01: Erecting machinery.
Prince of Wales ..	Donaghue's Creek ..	Ditto ..	" ..	" ..	F. W. Payne ..	T. W. Bruce ..	8/10/01: Erecting machinery.
Kohinoor ..	Mikonui River ..	" ..	" ..	" ..	J. Bishop ..	G. Ross ..	Now working and well equipped.
Okarito ..	Okarito Lagoon ..	Nearly completed ..	" ..	" ..	G. H. McKenzie ..	G. C. Carter ..	28/11/01: Building operations suspended.
Shenandoah ..	Kanieri ..	Building ..	" ..	" ..	" ..	" ..	6/12/01: Erecting machinery.