

RETURN OF ROAD WORK PERFORMED BY CAPTAIN PREECE'S NATIVE CONTINGENT FROM THE 1ST JUNE, 1872, TO THE 31ST MAY, 1873—continued.

Name of Road.	Locality.	Nature of country.	Description of work.	No. of chains.	Length.	Breadth.	Depth.	No of cubic yards.	Estimated value of work performed £ s. d.	Remarks.
Brought forward ...	...	...	...	491½	...	...	...	27,042	844 3 9	
Te Teko and Fort Galatea	Fort Alfred	Clay	Side cutting	4	264	20	3	293	4 17 8	
"	"	"	"	10	660	18	5	1,100	18 6 8	
"	Te Teko	Fern, light soil	Formation	76		20			38 0 0	
"	"	"	"	38		20			19 0 0	
"	"	Grass	"	10		20			5 0 0	
"	Kaiwaka	Fern	"	85		20			42 10 0	
"	"	Clay	Side cutting	6½	429	16	6	762	12 14 0	
"	"	"	"	17	1,122	20	3	1,246	20 15 4	
"	Pakeheke	"	"	...	16	8	8	37	0 18 6	
"	Fort Galatea	Grass	Block cutting	25					12 10 0	
"	"	Fern and grass	Formation	55		20			27 10 0	
"	"	Pumice	Side cutting	3	198	20	4	293	4 17 8	
"	"	"	"	6	396	18	5	660	11 0 0	
"	"	Fern	"	6	396	18	3	396	6 12 0	
"	"	Clay	Formation	20	132	20	15	660	11 0 0	
"	"	"	Side cutting	2	66	18	3	66	1 2 0	
"	"	Fern	Formation	4		18			2 0 0	
"	"	Pumice	Side cutting	5	330	20	9	1,100	18 6 8	
"	"	"	"	4	264	20	4	405	6 15 0	
"	"	Fern	Formation	1		20			0 10 0	
Richmond and Te Teko	Te Umuhika	Stone	Embankment	6	306	12	3	528	13 4 0	
Road to saw pit	Ohui	Heavy bush	Clearing bush	49		10			24 10 0	
Whakatane and Te Teko	Te Teko	Heavy fern and titree	Formation	12		8			3 0 0	
BRIDGES.										
Te Umuhika	Te Umuhika		27ft x 14ft totara plank- ing, rimu sleepers	...					10 0 0	Labour only.
Timber sawn by Native Contingent for bridges, &c., 9,150 feet.									54 18 0	
									£1,224 1 3	
									34,588	

GEORGE PREECE, Captain Commanding Native Contingent.