

TAIERI CONTRACT FINAL CERTIFICATE—continued.

Description.	Unit.	Quantity.	Rate.	Amount.	Total.
Brought forward ...	...	...	...	£ s. d. 13,879 4 4½	£ s. d. 143,835 0 0
ADDITIONS—continued.					
<i>Bridges and Culverts—continued.</i>					
Piling in bridges—					
11m. 20ch., 102 l. ft. ; 11m. 55ch., 120 l. ft. ;	l. ft.	602			
11m. 72ch., 120 l. ft. ; 13m. 41ch., 260 l. ft.	"	459			
22m. 29ch., 348 l. ft. ; 35m. 29ch., 111 l. ft. ...		1,061	4/	212 4 0	
Ironwork in bridges—					
Bolts and straps, &c. ...	lb.	3,100			
Pile shoes in extra bridges ...	"	600			
" " in bridges in contract ...	"	2,520			
		6,220	/6	155 10 0	
Testing bridge cylinders ...	...	...	...	200 0 0	
Cutting bridge cylinders ...	...	...	...	12 0 0	
Rubble masonry in cement—					
5m. 68ch., 154 c. yd. ; 7m. 15ch., 30 c. yd. ;	c. yd.	222			
7m. 29ch., 20 c. yd. ; 7m. 54ch., 18 c. yd.					
8m. 2ch., 6 c. yd. ; 8m. 28ch., 2 c. yd. ; 9m.					
22ch., 39 c. yd. ; 10m. 17ch., 14 c. yd. ; 8m.					
60ch., 4 c. yd. ; 9m. 6ch., 8 c. yd. ; 11m.	"	78			
5 c. yd. ...	"	48			
12m. 8ch., 42 c. yd. ; 12m. 27ch., 6 c. yd. ...		348	30/	522 0 0	
Rubble masonry in lime—					
25m. 27ch., 46 c. yd. ; 27m. 37ch., 46 c. yd. ;	"	152			
28m. 36ch., 46 c. yd. ; 30m. 32ch., 14 c. yd.					
31m. 77ch., 63 c. yd. ; 35m. 5 ch., 37 c. yd. ;	"	151			
35m. 23ch., 51 c. yd. ...		303	26/	393 18 0	
Concrete—					
5m. 68ch., 232 c. yd. ; 25m. 27ch., 3 c. yd. ;	"	241	30/	361 10 0	
31m. 77ch., 6 c. yd. ...					
Dressed ashlar coping at 9m. 22ch., and 35m.	c. ft.	71	4/	14 4 0	
23ch. ...	c. yd.	70	5/	17 10 0	
Puddle at various places ...					
Removing and repairing culverts at 24m.	No.	2	14/10/	29 0 0	
62ch., and 31m. 32ch. ...	l. yd.	21	15/	15 15 0	
18in. tile drain ...	"	220	7/	77 0 0	
9in. " " ...	"	537	4/	107 8 0	
6in. " " ...	"	95	2/6	11 17 6	
3in. " " ...					
Total Bridges and Culverts, £4,349 10s. 11d.					
<i>Fencing.</i>					
Ordinary fencing ...	ch.	1,341	£2	2,682 0 0	
Panel fencing at crossings ...	"	41	£3	123 0 0	
Removing and re-erecting fence ...	"	113	£1	113 0 0	
9m. 22ch. to 18m. 40ch., ditching at wire fence	"	1,292	2/6	161 10 0	
Gates ...	pair	34	£11	374 0 0	
Wicket gates ...	No.	4	£5	20 0 0	
Timber in cattle-stops ...	£ b.m.	19,000	35/6	337 5 0	
Total Fencing, £3,810 15s.					
Carried forward ...	...	...	...	19,819 15 10½	143,835 0 0