

GRAHAMSTOWN TO TE AROHA RAILWAY.—PAEROA-TE AROHA SECTION—*continued*.

		Amounts for Month.			Amounts to Date.		
		£	s.	d.	£	s.	d.
Brought forward		526	17	4	6,981	4	7
Plant and material—							
Freight, purchase of material, casual labour, &c.—							
		Value.					
Authority No. 2068		£1,000	0	0			
" 2191		5,000	0	0			
" 2307		1,336	0	0			
		7,336	0	0			
Less co-operative contracts previously		6,454	7	3			
Total plant and material on ground					881	12	9
Totals					1,408	10	1
Less plant and material in former certificate					784	3	10
Less former payments							
					£624	6	3
					£624	6	3

10th August, 1892.

CHARLES R. VICKERMAN, Resident Engineer

NORTH ISLAND MAIN TRUNK RAILWAY (NORTH END).—MOKAU SECTION CO-OPERATIVE WORKS.
CERTIFICATE of WORK for the Month of AUGUST, 1892.

Description of Work.	Item.	Total up to Date.	Previously.	During the Current Month.	Rate.	Amount for Month.	Total Amount to Date.
<i>Grading</i>					s. d.	£ s. d.	£ s. d.
Cutting	Cub. yds.	89,065	84,435	4,630	0 9	173 12 6	3,339 18 9
"	"	5 827	3,721	2,106	0 10	87 15 0	242 15 10
"	"	5,237	4,569	668	0 11	30 12 4	240 0 7
"	"	4 018	2,330	1,688	1 0	84 8 0	200 18 0
Soft and loose rock	"	18,736	16,333	2,403	1 4	160 4 0	1,249 1 4
Boulders (loose rock)	"	4,827	4,827		1 9		422 7 3
Solid rock (soft)	"	839		839	1 10	76 18 2	76 18 2
Solid papa rock.	"	12,602	11,076	1,526	2 0	152 12 0	1,260 4 0
"	"	1,694	1,094	600	2 2	65 0 0	183 10 4
Solid diorite	"	12,927	11,692	1,235	2 6	154 7 6	1,615 17 6
Hard and solid diorite	"	1,507	609	898	3 0	134 14 0	226 1 0
Side-drains	"	404	404		0 9		15 3 0
"	"	103	103		0 10		4 5 10
"	Item	£5 8s.	£3	£2 8s.		2 8 0	5 8 0
Forming line	Chs.	16	16		15 0		12 0 0
" road	Cub. yds.	24	24		0 9		0 18 0
" road	Item	£45 16s. 6d.	£45 0s. 6d.	16s.		0 16 0	45 16 6
Ditching	Chs.	27	27		15 0		20 5 0
Side-ditches	"	11	11		25 0		13 15 0
"	"	24½	24½		10 0		12 5 0
Catch-drains	"	£1 1s.	£1 1s.				1 1 0
Clearing	"	16	16		3 0		2 8 0
Less repairing tools, &c.		£502 13s. 9d.	£450 0s. 6d.	£52 13s. 3d.		1,123 7 6	9,190 18 1
Total grading						52 13 3	502 13 9
						1,070 14 3	8,688 4 4
<i>Bridges and Culverts.</i>							
Inlets and outfalls	..	£6 10 0	£6 10 0				6 10 0
Glazed tile-drains:							
18in.	Lin. yds.	35 1 3	35 1 3				35 1 3
Various	Item	5 5 3		£5 5s. 3d.		5 5 3	5 5 3
12in.	"	162 19 3	162 19 3				162 19 3
9in.	"	56 1 0	56 1 0				56 1 0
Box	"	1 19 0	1 19 0				1 19 0
Total bridges and culverts						5 5 3	267 15 9