

APPENDIX V.

STATISTICS OF WORKINGS IN COAL-MINES, 1903.

Name of Mine and Locality.	Name of Manager.	Number of Years worked.	Quality of Coal.	No. of Seams worked.	Thickness of Seams.	Thickness worked.	Dip of Seam.	System of Underground Working.	Dimensions of Shafts.		Output delivered by	Output for 1903.			Approximate Total Output to 31st December, 1902.	Approximate Total Output to 31st December, 1903.	Number of Men ordinarily employed.			Power used for drawing Mineral.	Pumps.			Means of Ventilation.	Date of Inspector's Last Visit.
									Number of Shafts.	Depth of Shaft or Length of Adit.		Tons.	Tons.	Tons.			Above.	Below.	Total.		Stroke.	Size of Barrel.	Height of Column.		
NORTH ISLAND.																									
KAWAKAWA DISTRICT.																									
Kawakawa Company (stopped)																									
Kawakawa Mine ..	Culley, John	5	semi-bitum.	1	5	5'	1 in 7	bord and pillar	1	6' x 4'	200'	adit	3,443	..	794,865	794,865	2	4	6	horse	..	..	natural	3/11/03	
HIKURANGI DISTRICT.																									
Hikurangi Coal Company ..	Moody, T. P.	11	"	1	7' to 12'	7' to 10' 6"	1 in 6	ditto	2	6' x 5'	264'	adits	39,625	..	315,620	315,620	6	49	55	steam & horse	10"	8"	50'	2/11/03	
Northern Collieries	Dunn, W. R.	6	"	1	6'	6'	1 in 8	"	2	6' x 6'	200'	"	22,382	..	75,310	75,310	10	25	35	manual	..	..	"	2/11/03	
Phoenix and West Bryan's	McEwen, R.	15	"	1	8' to 11'	8' to 11'	1 in 6	"	2	6' x 4'	45'	"	6,234	..	69,287	69,287	2	12	14	steam	7 1/2"	4 1/2"	60'	2/11/03	
Walton and Grahams	..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,210	1,210	..	..	..	..	..	..	..	..	
WHANGAREI DISTRICT.																									
Kamo (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	225,037	225,037	..	..	..	..	..	..	..	..	
New Kamo (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	9,373	9,373	..	..	..	..	..	..	..	..	
Whauhau (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	70,853	70,853	..	..	..	..	..	..	..	..	
NEUNGURU DISTRICT.																									
Ngunguru Mine ..	Taylor, A. H.	11	semi-bitum.	1	2' to 4'	2' to 4'	1 in 9	bord and pillar	2	4' x 4'	35'	adit	17,824	..	168,768	168,768	12	40	52	steam-engine	..	..	natural	4/11/03	
Panipo ..	Clemo, George	4 1/2	ditto	1	16'	6' to 12'	1 in 6	ditto	1	7' x 5'	462'	adit	12,011	..	55,002	55,002	2	14	16	horses	..	..	"	4/11/03	
WAIKATO DISTRICT.																									
Waikato Mine (stopped)	..	15 1/2	brown	1	30'	20'	1 in 10	bord and pillar	1	10' dia.	166'	shaft	15,963	2,383	209,089	209,089	10	43	53	steam-engine	24"	10"	166'	4/9/03	
Taipuri Extended ..	Wight, E. S.	16 1/2	"	1	110' to 24'	6' to 18'	1 in 8	ditto	1	8' x 6'	209'	adit	15,849	2,268	659,200	659,200	2	6	8	ditto	12"	5"	210'	3/11/03	
Taipuri Reserve ..	..	10 1/2	"	1	130' to 50'	20'	1 in 10	"	1	8' x 6'	50'	adit	15,849	2,268	280,100	280,100	2	6	8	ditto	12"	5"	210'	3/11/03	
Ralph's Taipuri ..	..	10 1/2	"	1	130' to 50'	20'	1 in 10	"	1	8' x 6'	50'	adit	15,849	2,268	280,100	280,100	2	6	8	ditto	12"	5"	210'	3/11/03	
Ralph's (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	23,019	23,019	..	..	..	..	..	..	..	..	
Harrison's (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	10,622	10,622	..	..	..	..	..	..	..	..	
MOKAU DISTRICT.																									
Mangapapa ..	McGeachie, J.	19	brown	1	6' to 8'	6' to 8'	1 in 10	bord and pillar	1	9' x 6'	1,000'	adit	4,980	1,220	35,722	35,722	3	10	13	horse	..	..	furnace	16/6/03	
Fernside (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	3,265 1/2	3,265 1/2	..	..	..	..	..	..	..	..	
Co-operative (stopped)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	940	940	..	..	..	..	..	..	..	..	