

PICTON TO BLENHEIM FINAL ABSTRACT—*continued.*
ADDITIONS TO CONTRACT—*continued.*

Position.	Work.	Item.	Quantity.	Rate.	Amount.	Total.
M. ch.	Brought forward ...	...	...	...	£ s. d. 1,604 3 11	£ s. d.
	<i>Culverts—continued.</i>					
2 1	Culverts at road elevation, 6in. pipes in gutter ...	l. yd.	5	13/	3 5 0	
1 49	Lengthening culvert—					
	18in. pipe ...	"	2	42/	4 4 0	
	Stone wall at end ...	...	...	...	14 18 6	
	<i>Fencing.</i>				£ 1,626 11 5	
	Cattle stops—					
In 21 stops	Additional timber, 126'00 feet ..	} C b. m.	90'00	37/	166 10 0	
" 6 "	Not erected 36'00 " ...					
In 21 "	Excavation 273 c.yd. ...	} c. yd.	195	1/6	14 12 6	
" 6 "	Not erected 78 " ...					
	Altering cattle-stops—					
0 22	Dublin Street ...	No.	2	30/	3 0 0	
0 33'70	Broadway ...	"	1	30/	1 10 0	
0 35'70	Wairau Road ...	"	1	30/	1 10 0	
0 35	Fencing Broadway and Wairau Road, wrought fence between level crossings ...	C b. m.	2'40	45/	5 8 0	
1 71	Cattle stops, extra corner posts and struts ...	"	0'80	37/	1 9 7	
5 70 to 12 3	Taking up cattle-stop, and shifting same—					
	Labour ...	hours	84	1/3	5 5 0	
	Cartage ...	...	...	...	0 10 0	
	Spikes ...	lb.	15	/6	0 7 6	
0 1, 0 7, } and 2 2 }	Shifting fence ...	ch.	8	14/	5 12 0	
	Fencing, additional to contract	"	16	25/	20 0 0	
	Contingencies, 12½ per cent. ...	...	...	...	2 10 0	
					£228 4 7	
	<i>Permanent-way.</i>					
	Extra spacing of sleepers—					
0 0 to 0 68	Previously laid ...	ch.	68	15/	51 0 0	
13 28 to 14 23	" " ...	"	75	15/	56 5 0	
13 28 to 13 48	Extra sleepers put in and removed	"	20	6/	6 0 0	
	Sleepers, stacked and in ballast-road ...	No.	470	1/4	...	31 6 8
	Converting and removing waggons, for ballast ...	...	...	...	87 0 6	
	Conveyance of surplus material, rails and fastenings ...	ton	153	5/3	40 3 3	
0 1 to 0 69	Extra sleepers in curves, labour ...	...	...	...	26 0 0	
	Ironwork for points and crossings incomplete ...	set	10	38/6	19 5 0	
	Felt supplied ...	mile	18'7	12/1/6	...	218 8 2
					£285 13 9	249 14 10

REDUCTIONS FROM CONTRACT.

Position.	Work.	Item.	Quantity.	Rate.	Amount.	Total.
M. ch.	<i>Grading.</i>				£ s. d.	£ s. d.
7 35	Alteration in gradient—					
	Earth ...	c. yd.	90	/11	4 2 6	
6 5	In lieu of new bridge—					
	Earth, side cutting ...	"	766	1/1	41 9 10	
9 0	Altering slopes—					
	Cutting 51, rock ...	"	74	4/3	15 14 6	
	Carried forward ...	...	...	...	61 6 10	