ANNEXURE C.

STATISTICS OF WORKINGS IN COAL-MINES, 1916.

Name of Mine and Locality.	Name of Manager.	Number of Years worked.	Quality of Coal.	Number of Seams worked.	Thickness of Seams.	Thickness worked.	System of Underground working.	Number of Shafts.	Total Output for 1916.	Approximate Total Output to 31st December, 1915.	Approximate Total Output to 31st December, 1916.	Number of Men ordinarily employed. Above.	Below.	Total.	Means of Ventilation.
NORTHERN INSPECTION DISTRICT.															
North Auckland Coalfields.									Tons.	Tons.	Tons.				
Whangarei	J. Cadman ..	6	Semi-bituminous	2	3′ 9″ to 8′	8′	Bord and pillar	2	2,756	15,069	17,825	3	10	13	Natural.
Northern Coal Company (Ltd.)—															
Northern	E. Nelson ..	19	Ditto ..	2	3′ to 6′	6′	Ditto ..	..	28,154	569,429	597,583	10	18	28	Fan.
Leasehold	G. Doel	⅔	„ ..	1	5′ to 10′	10′	„ ..	..	8,111	..	8,111	1	9	10	Natural.
Kiripaka	E. W. Tattley ..	1¼	„ ..	1	4′ to 8′	8′	„ ..	1	12,043	292,662	304,705	17	25	42	Fan.
Co-operative..	J. Boyd	2½	„ ..	1	11′	10′	„ ..	..	9,405	9,912	19,317	1	8	9	Natural.
Kerr and Wyatt's leasehold ..	F. H. Kells ..	1	„ ..	1	3′ to 8′	8′	„ ..	..	515	1,469	1,984	1	2	3	„
Hikurangi	A. H. Taylor ..	..	„ ..	1	12′ to 14′	12′	„ ..	..	65,522	1,002,519	1,068,041	30	80	110	Fan.
Waikato Coalfield.															
Waipa	T. Thomson ..	3	Brown ..	1	11′ 6″	9′	Bord and pillar	..	88,105	149,876	237,981	22	86	108	Fan.
Taupiri Coal Mines (Limited)—															
Taupiri, Ralph's	A. Penman ..	25	„ ..	1	10′ to 60′	20′	Ditto ..	4	54,048	3,171,589	3,358,212	29	85	114	„
Taupiri Extended	W. Wood ..	28	„ ..	1	10′ to 34′	20′	„ ..	2	132,575			59	213	272	„
Pukemiro	A. Burt	1⅓	„ ..	1	16′ to 18′	6′ to 14′	„ ..	..	81,582	11,009	92,591	32	90	122	„
Huntly Brick Company ..	R. Greenwell ..	4	„ ..	1	15′	15′	Opencut	..	3,268	10,418	13,686	3	..	3	Natural.
Waikato Extended	D. Nicholson ..	⅔	„ ..	1	7′	7′	Bord and pillar	..	30	..	30	1	3	4	„
Output of mines included in previous Statements at which operations are suspended or abandoned ..							..	..	..	2,353,253	2,353,253	..	..	..	..
WEST COAST INSPECTION DISTRICT.															
Nelson Coalfield.															
Puponga Colliery	A. Morris ..	13	Bituminous	1	9′	Full height	Bord and pillar	..	16,125	191,843	207,968	20	30	50	Mechanical.
North Cape Colliery	Job Hughes ..	6	„	1	3′ 6″ to 5′ 6″	„	Ditto ..	..	10,022	32,544	42,566	33	16	49	Natural.
Buller Coalfield.															
Co-operative Mine	H. Chester (P.) ..	2	„	1	10′	7′	Bord and pillar	..	1,570	1,403	2,973	..	2	2	Natural.
Coal Creek Mine	W. McGuire (P.) ..	1	„	..	6′	Full height	Ditto ..	..	2,477	..	2,477	2	5	7	„
Westport-Stockton Colliery ..	A. K. Broadhead ..	8	„	1	8′ to 24′	4′ to 16′	„ ..	..	189,430	846,940	1,036,370	100	130	230	Mechanical.